

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY
APERC AS ON 30/04/2013**

VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES

1.0 Erection of 132/33 KV SS at Addanki(June- 2013)

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyd.Site handed over to the contractor on 30.06.2012. All Structure Foundations and Structure Erections are completed. 73 No.s out of 82 No.s Equipment Erections are completed.

1.1 Erection of 132KV DC/SC line from 132 KV SS Medarametla to 132/33 KV SS at Addanki (June -2013).

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyd. 86 No.s out of 86 No.s Tower Foundations are completed. 78 No.s out of 86 No.s Tower Erections are completed. 9.20 Kms out of 22.3 Kms stringing completed.

2.0 Erection of 132/33 KV SS at Darsi (May -2013)

P.O. issued on 07.05.2012 to M/s. P.Chandra Reddy & Co., Tirupathi. All structure foundations and Structure Erections are completed. 88 No.s out of 90 No.s Equipment Erections are completed.

2.1 Erection of 132KV DC/SC line from 220 KV SS Podili to 132/33 KV SS at Darsi(May -2013).

P.O. issued on 07.05.2012 to M/s. P.Chandra Reddy & Co., Tirupathi. All Tower Foundations and Tower Erections are completed. 28.112 Kms out of 28.3 Kms stringing completed.

3.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki ‘X’ Roads (36 Kms) (June -2013) (Lot-I)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 13Kms out of 36Kms stringing completed.

3.1 Erection of 220KV DC Line from Medarmetla – Addanki ‘X’ Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (June -2013) (Lot-II)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 35.516 Kms out of 36Kms stringing completed.

4.0 132KV Features at 220/33KV SS Podili (June -2013):

P.O. issued on 25.06.2012 to M/s. Advik Builders & Consultants Pvt.Ltd. 90 No.s out of 109 No.s Structure Foundations are completed.

5.0 Erection of 132KV DC/SC line from 220KV SS Podili to AP 13 Loc.No.80(23.36Km)(Lot-I) (Aug-2013)

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. 80 No.s out of 80 No.s Tower foundations completed. 76 No.s out of 80 No.s Tower Erections are completed. 19.55 Kms out of 23.36Kms stringing completed.

5.1 Erection of 132KV Sub-station at Lingasamudram(Lot-II) (Sep-2013)

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd., Hyd. All Structure Foundations and Structure Erections are completed. 69 No.s out of 103 No.s Equipment Erections are completed.

5.2 Erection of 132KV DC/SC line from Loc.No.81 to Lingasamudram SS (29.28Km)(Lot-II) (Aug-2013)

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. 98 No.s out of 98 No.s Tower foundations completed. 94 No.s out of 98 No.s Tower Erections are completed.

6.0 Erection of 132KV Sub-station at Kesinenipalli (Sep-2013).

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd.
SS site handed over on 03.12.2012. Jungle clearance completed in SS. Laying of Borewell completed.
Control room footings under progress. 5 No.s out of 80 No.s Structure Foundations completed

6.1 Erection of 132KV DC/SC line from 220 KV Markapur SS to 132KV SS at Kesinenipalli (Oct-2013).

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd. Profiles handed over on 21.01.2013. Line survey under progress.

7.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA).

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed on 30.04.2011. Sub-Station will be charged after Completion of the cable works. 2 No.s 31.5MVA PTRs are ready for commissioning.

7.1 132KV LILO to 132KV Auto Nagar SS from Gunadala–Gangoor 132KV Line(UG Cable)(0.5 Km) (Apr-2013).

P.O. issued on 11.09.2012 to M/s. Indu Projects Ltd., Hyd. Cable trench excavated. Paving out and laying of cable completed. Sand filling & Slabs completed. Sheath testing completed. Tower Foundations works completed. OETs at SS end are ready. Cable terminations on CBD type LILO tower are in progress.

8.0 Erection of 132/33KV Sub-station at Rangannagudem(Dec-2013).

P.O. issued on 21.03.2013 to M/s. IVRCL Infrastructures & Project Ltd , Hyderabad. SS layout was handed over to contractor on 21.03.2013.

8.1 132KV LILO line from Gunadala–Kanumolu circuit –II (7.104Km) (Dec-2013).

P.O. issued on 21.03.2013 to M/s. IVRCL Infrastructures & Project Ltd , Hyderabad. Profile & Tower schedule were handed over to contractor on 21.03.13.

9.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Parchur (July-2013)

P.O. issued on 07-05-2012 to M/s. GVPR Engg Ltd, Hyderabad. Profiles issued to the contractor on 07.05.2012. 185 No.s out of 189 No.s Tower Foundations are completed. 152 No.s out of 187 No.s Tower Erections are completed. 30 Kms out of 53.28 Kms stringing completed.

10.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Narsaraopet (June -2013)

P.O. issued on 9-05-2012 to M/s. Silpha Electrification, Hyderabad Jv with M/s. Annapurna Constructions & Transmission, Hyd. Profiles issued to the contractor on 04.05.2012. 63 Nos out of 68 Nos foundations completed. 23 Nos out of 68 Nos Tower Erections are completed.

11.0 Erection of 132KV DC line from Nagarjuna sagar Tail Pond to 220KV SS Rentachintla (May -2013).

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. 25 No.s out of 34 No.s Tower Foundations completed. 24No.s out of 34 No.s Tower Erections Completed.

12.0 Erection of 132/33KV SS at Rentapalla (2x16 MVA) (May -2013).

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Structure Foundations, Structure Erections and Equipment Erections are Completed.

12.1 Erection of 132KV LILO to Rentapalla from Tadikonda-Piduralla 132KV Line(10Km) (May -2013)

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Tower Foundations , Tower Erections and stringing works are completed.

13.0 Erection of 132/33KV SS at Gujjanagundla (May -2013).

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co., Tirupathi. Substation site handed over on 12.04.2012. All Structure Foundations & Structure Erections are completed. 85 No.s out of 90 No.s Equipment Erections Completed.

13.1 Erection of 132KV DC/SC line from 220/132KV SS Tadikonda (May -2013).

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co., Tirupathi. All Tower foundations and Tower Erections are completed. 9.5 Kms out of 9.5 Kms stringing completed.

14.0 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(20.63Km)(Lot-I) (Nov-2013)

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 5 No.s out of 75 No.s Tower Foundations are completed.

14.1 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(29.421Km) (Lot-II)(Nov-2013)

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 20 No.s out of 90 No.s Tower Foundations are completed.

14.2 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(18.069Km) (Lot-III) (Nov-2013)

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 13 No.s out of 61 No.s Tower Foundations are completed.

VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES

1.0 Erection of Narsipatnam 132KV SS (June-2013)

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 70 Nos out of 80 No.s structure foundations completed. 68 No's out of 98No.s Structure Erections Completed. 54 No's out of 104No.s Equipment Erections Completed

1.1 132KV DC/SC line from Loc.no.45 of My Home Cements to 132KV Narsipatnam SS(June -2013).

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 58 No.s out of 108 No.s Tower foundations completed. 41 No.s out of 108 No.s Tower Erections completed.

1.2 132KV DC/SC line 2nd ckt stringing from Koruprolu SS to Loc.no.45 of My Home Cements (June -2013).

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Stringing 11.232 Kms out of 12.056 Kms is completed.

2.0 2nd Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2nd circuit and TT Tower

Charged on 03.04.2013

2.1 Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each.

Charged on 03.04.2013

3.0 Erection of 132 kV DC line from Brandix SS to M/s.Bark (May-13).

P.O Issued on Dt.13.06.2012 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower foundations and Erections are completed. Stringing 4.35 Kms out of 4.42 is completed.

4.0 Erection of 132/33 KV SS at Malkapuram (Jun-13).

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. APEPDCL control room dismantled. Approved revise layout handed over to contractor on 02.01.2013. Gravel filling and control room foundations are in progress.

5.1 Erection of 132KV features at Gangavaramport SS(Jun -13).

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. All Structure foundations completed. 55 No.s out of 58 No.s Structure Erections completed. 31 No.s out of 47 No.s Equipment Erections completed

5.2 Erection of 132 kV DC line from Gangavaramport SS to Malkapuram SS.(Jun -13).

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. Revised Profile handed over on 11.10.2012. 7 No.s out of 55 No.s Tower Foundations completed.

6.0 Erection of 132/33 KV PASS(Hybrid GIS) SS at Pedawaltair, Vizag.

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Site handed over by APEPDCL Authorities recently. Layout is under preparation.

6.1 Erection of 132KV OH line from Dairy farm SS to tapping of UG cable.

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Route approval accorded. Work to be Taken up. Check survey completed.

6.2 Erection of 132KV UG cable from tapping point of OH line to Pedawaltair SS.

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Cable Route approval accorded on 01.01.2013. GVMC has intimated to pay an amount towards road cutting charges.

7.0 Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(Aug-13).

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd., Control Room Works under progress. 135 No.s out of 144 No.s Structure foundations completed.

7.1 Erection of 220 kV DC line from ADR Palem Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).(Aug -13).

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd. 69 No.s out of 84 No.s Tower foundations completed. 51 No.s out of 84 No.s Tower Erections completed.

8.0 Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .(Aug -13)

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Project Ltd. 83 No.s out of 92 No.s Tower foundations completed. 38 No.s out of 92 No.s Tower Erections completed.

9.0 Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III) (Aug-13)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 70 No.s out of 93 No.s Tower foundations completed.

9.1 Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Aug -13)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Excavation for laying of Switch yard foundations is under progress.

10.0 Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (Aug -13)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 73 No.s out of 125 No.s Tower foundations completed.

11.0 Erection of 132KV SS at Kothapeta (1x31.5 MVA) (May - 2013).

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations, Structure Erections and Equipment Erections are completed. Cable laying completed and terminations are completed.

11.1 Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (14.8Kms) .

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Foundations, Tower Erections and stringing are completed.

12.0 Erection of Pratapnagar 132KV SS (May - 2013)

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. All works are completed. Automation panels are received. 3rd Metal layer, WBM road, painting, cable terminations, commissioning of breakers works are to be taken up by the contractor.

12.1 132KV LILO line to Pratapnagar SS from 132KV Kakinada –Yanam line(May – 2013)

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. 6 Nos. out of 6 No.s Tower Foundations Completed, 3No.s out 6Nos Tower Erections completed.

13.0 Erection of 132 KV Pitapuram SS (May – 2013)

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. 92 No's out of 96 No's Structure Foundations completed, 125 Nos out of 125 Nos Structure Erections completed. 90 Nos out of 112 Nos Equipment Erections completed.

13.1 132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pithapuram SS

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. All works are completed.

14.0 Erection of 132 KV Biccavolu SS and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS(July-2013).

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 88 No's out of 98 No's Structure Foundations completed. 31 Nos out of 131 Nos Structure Erections completed

14.1 Erection of 132KV DC/SC line from 220KV Samalkota SS to Proposed Biccavolu SS(July -2013).

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 2Nos out of 49Nos Tower foundations completed. No progress due to standing crop.

15.0 2nd CKT stringing on 132KV Amalapuram – Rajole Line (May – 2013)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Total Stringing 23.5 KM was completed.

15.1 Erection of 132Kv Bays at Amalapuram & Rajole (May – 2013)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works completed. Ready for charging.

16.0 3rd conductor stringing on 132KV Peddapuram – Samalkota RTS Line (May – 2013)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower foundation are completed. 7.0 Km out of 8.0 Km stringing completed.

16.1 Erection of 3 No's 132KV Bays at Samlakota SS & Peddapuram SS (May – 2013).

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Bay charged at 220KV Samalakota SS. Bay works at Pedddapuram SS & 220KV SS Samalkota are completed.

17.0 Erection of 132KV Penugonda SS (2x16 MVA) (May – 2013)

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.All Structure Foundations , Structure Erections and Equipment Erections completed. Construction of Compound wall(Partial) is pending.

17.1 Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km)

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. All Tower Foundations ,Tower Erections and stringing are completed.

18.0 2nd Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (May - 2013)

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 21 No's out of 22 No's Tower Foundations completed, 19No's out of 22 No's Tower Erections Completed, 28.8 Kms out of 35 Kms Stringing completed. Court case was pending at Loc. No.9. Work stopped due to standing crop.

18.1 132KV Bays at Nidadavolu & Saggonda(May - 2013)

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Equipment earthing, jumpering, site levelling, Cable laying and its termination are to be taken up by the contractor.

19.0 2nd CKT stringing on 132KV Bhimavaram – Narasapur Line (May -2013)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 23.0 Kms out of 25 Kms Stringing completed. Approval was accorded for laying 1No. in line NB tower between Loc. 9 & 10. The work is to be takenup by contractor. Stringing works held up at Loc.No.7-13 due to existing of Poultry farm underneath 2nd circuit stringing.

19.1 Erection of 132KV Bay at Bhimavaram (May -2013)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Bay works are completed.

KADAPA ZONE POWER TRANSMISSION SCHEMES

1.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (June -2013)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 118 No's out of 133 Foundations Completed, 107 No's out of 133 No.s Towers Erection completed.

1.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (June -2013)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd All Foundations and Towers Erections are Completed, 26.61 Kms out of 42.45 Kms stringing completed.

1.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (43 Kms) (June -2013)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 108 No's out of 127 No.s Foundations completed, 98 No's out of 127 No.s Towers Erection completed.

2.0 220KV SS at Rachagunneri in Chittoor District (2x100 MVA) (June -2013)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations, Structure Erections and Equipment Erection are completed. 90% Earthing work completed, cable duct works and etc., are under progress.

2.1 220KV LILO Line to proposed Rachagunneri 220KV SS from Manubolu- Renigunta 220KV DC Line (2.4Kms) (June -2013)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations completed, 5 No's out of 7 No.s Towers Erection completed and 0.6Kms out of 1.0Kms Stringing completed. 2 No.s inline towers are to be erected under LC.

2.2 132KV DC/SC Line from proposed Rachagunneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (June -2013)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 67 No's out of 69 Foundations completed, 66 No's out of 69 No.s Tower Erections completed and 11.19Km out of 17Kms stringing completed.

3.0 2nd Circuit Stringing from 220KV Pulivendula SS to 132 KV Pulivendula SS (June - 2013)

P.O. issued on 29.02.2012 to M/s. Silpha Electrification, Hyderabad. Line profile handed over on 6.11.2011. 14.0 Kms out of 14 Kms stringing completed.

3.1 1 No. 132 KV Bay at 132 KV SS Pulivendula SS (June - 2013).

P.O. issued on 29.02.2012 to M/s. Silpha Electrification, Hyderabad. Site handed over on 5.11.2011 All Structure Foundations and Structure's Erection Completed.

4.0 Erection of 132KV SS at Duvvur. (Jan-2014)

P.O. issued on 31-01-2013 to M/s. GVPR Constructions. 3 No.s out of 95 No.s Structure Foundations completed.

4.1 132KV DC/SC Line from Proddatur to Prop. Duvvur SS (21Km) and 2nd CKT stringing from Proddatur to Loc.No.29(8.5Km) (Jan - 2014)

P.O. issued on 31-01-2013 to M/s. GVPR Constructions. 31 No.s out of 76 No.s Tower foundations completed.

5.0 Extension of 132KV Power Supply to 132KV RTSS Cherlopalli (6MVA) (Jan - 2014).

P.O. issued on 31-01-2013 to M/s. DJ Constructions, Hyd. 29 No.s out of 67 No.s Tower foundations completed.

6.0 132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (June - 2013)

P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Structure Erections completed, 103 No's out of 113 Equipment Erection completed. Control room completed. Cable trench and road works are completed. Civil works under progress. SAS Panels arrived and to be erected. PTR allotted.

6.1 132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (June - 2013)

P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 45 No's out of 46 Foundations completed, 45 No's out of 46 No's Tower Erection completed. 10.586 Kms out of 13.24 Kms Stringing completed. Court stay order issued for Loc.no.2 on 23.06.12

7.0 132/33KV SS at Madhavaram near Mantralayam (2x16 MVA) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District

P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt. Ltd, Secunderabad.

Contract order cancelled. Tenders are being called.

7.1 Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)

P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations Completed, 5 No.s out of 105 No.s Towers Erection completed.

File will be circulated for cancellation of tenders. Report from field called for.

8.0 Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (May-2013).

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations and Structure Erections are completed. 94 No.s out of 100 No.s Equipment Erections completed.

8.1 132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (33Kms) (May-2013).

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Tower Foundations Completed, 97 No.s out of 99 No.s Tower Erections completed. 8.2 Kms out of 30 Kms Stringing completed.

9.0 132 KV 2nd Circuit Stringing of Thumukunta to Hindupur 132KV DC/SC line (23 KM) (June-2013)

P.O. issued on 30.06.12 to M/s.Silpha Electrification, Hyd. Work under progress. Notice issued to the Contractor on poor progress. No gang at site.

12.0 Erection of 132/33KV SS at Obulapuram and 1No. bay at 132KV SS Rayadurg (Aug-2013).

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Levelling of site completed. Basement provided for compound wall. P.O with revised rates to be issued.

12.1 132KV DC/SC Line from 132KV SS Rayadurg (Aug-2013).

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Tower profiles handed over on 23.08.2012.

**CHIEF ENGINEER,
CONSTRUCTION-II.**