

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY  
APERC AS ON 28/02/2013**

**VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES**

**1.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki ‘X’ Roads (36 Kms) (Mar-2013) (Lot-I)**

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 13Kms out of 36Kms stringing completed.

**1.1 Erection of 220KV DC Line from Medarmetla – Addanki ‘X’ Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (Mar -2013) (Lot-II)**

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 35.516 Kms out of 36Kms stringing completed.

**2.0 Erection of 132/33 KV SS at Addanki(Mar - 2013)**

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyd.Site handed over to the contractor on 30.06.2012. 70 No.s out of 76 No.s Structure Foundations are completed. All Structure Erections are completed. 73 No.s out of 82 No.s Equipment Erections are completed.

**2.1 Erection of 132KV DC/SC line from 132 KV SS Medarametla to 132/33 KV SS at Addanki (Mar-2013).**

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction company Ltd, Hyd. 78 No.s out of 86 No.s Tower Foundations are completed. 72 No.s out of 86 No.s Tower Erections are completed.

**3.0 Erection of 132/33 KV SS at Darsi(Mar -2013)**

P.O. issued on 07.05.2012 to M/s. P.Chandra Reddy & Co.,Tirupathi. All structure foundations and Structure Erections are completed. 70 No.s out of 90 No.s Equipment Erections are completed.

**3.1 Erection of 132KV DC/SC line from 220 KV SS Podili to 132/33 KV SS at Darsi(Mar -2013).**

P.O. issued on 07.05.2012 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Tower Foundations and Tower Erections are completed. 10 Kms out of 28.3 Kms stringing completed.

**4.0 132KV Features at 220/33KV SS Podili (June -2013):**

P.O. issued on 25.06.2012 to M/s.Advik Builders & Consultants Pvt.Ltd.  
73 No.s out of 109 No.s Structure Foundations are completed.

**5.0 Erection of 132KV DC/SC line from 220KV SS Podili to AP 13 Loc.No.80(23.36Km)(Lot-I) (Aug-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. 73 No.s out of 82 No.s Tower foundations completed. 37 No.s out of 80 No.s Tower Erections are completed.

**5.1 Erection of 132KV Sub-station at Lingasamudram(Lot-II) (Sep-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd., Hyd.  
73 No.s out of 76 No.s Structure Foundations are completed. 27 No.s out of 111 No.s Structure Erections are completed.

**5.2 Erection of 132KV DC/SC line from Loc.No.81 to Lingasamudram SS (29.28Km)(Lot-II) (Aug-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. 80 No.s out of 98 No.s Tower foundations completed. 63 No.s out of 98 No.s Tower Erections are completed.

**6.0 Erection of 132KV Sub-station at Kesinenipalli (Sep-2013).**

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd.  
SS site handed over on 03.12.2012. Jungle clearance completed in SS.

**6.1 Erection of 132KV DC/SC line from 220 KV Markapur SS to 132KV SS at Kesinenipalli (Oct-2013).**

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd. Profiles handed over on 21.01.2013. Line survey under progress.

**7.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA).**

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed. Sub-Station will be charged after Completion of the cable works. 31.5MVA PTR received and filtration works started.

**7.1 132KV LILO to 132KV Auto Nagar SS from Gunadala–Gangoor 132KV Line(UG Cable)(0.5 Km) (Mar-2013).**

P.O. issued on 11.09.2012 to M/s. Indu Projects Ltd., Hyd. Cable trench excavated. Paving out and laying of cable completed. Sand filling & Slabs completed. Sheath testing completed. Excavation started at SS end for outer end terminations. Tower Foundations works to be taken up .

**8.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Parchur (Jul-2013)**

P.O. issued on 07-05-2012 to M/s. GVPR Engg Ltd, Hyderabad. Profiles issued to the contractor on 07.05.2012. 133 Nos out of 187 Nos Tower Foundations are completed. 100 Nos out of 187 Nos Tower Erections are completed.

**9.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Narsaraopet (Apr-2013)**

P.O. issued on 9-05-2012 to M/s. Silpha Electrification, Hyderabad Jv with M/s. Annapurna Constructions & Transmission, Hyd. Profiles issued to the contractor on 04.05.2012. 63 Nos out of 68 Nos foundations completed. 23 Nos out of 68 Nos Tower Erections are completed.

**10.0 132KV DC/SC Line from 220KVSS Rentachintala to 132KVSS Macherla (15Kms) (Mar-2013)**

P.O. issued on 30-09-2009 to M/s.Sanjay Technical Services Pvt. Ltd, Hyderabad JV with M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad. All works completed. Statutory remarks are being attended.

**11.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla (Mar -2013).**

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. 25 No.s out of 34 No.s Tower Foundations completed. 24No.s out of 34 No.s Tower Erections Completed.

**12.0 Erection of 132/33KV SS at Rentapalla (2x16 MVA) (Mar -2013).**

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Structure Foundations, Structure Erections and Equipment Erections Completed.

**12.1 Erection of 132KV LILO to Rentapalla from Tadikonda-Piduralla 132KV Line(10Km) (Mar -2013)**

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Tower Foundations , Tower Erections and stringing works are completed.

**13.0 Erection of 132/33KV SS at Gujjanagundla (Mar -2013).**

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Substation site handed over on 12.04.2012. All Structure Foundations & Structure Erections are completed. 66 No.s out of 90 No.s Equipment Erections Completed.

**13.1 Erection of 132KV DC/SC line from 220/132KV SS Tadikonda (Mar -2013).**

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co., Tirupathi. All Tower foundations and Tower Erections are completed. 9.423 Kms out of 9.5 Kms stringing completed.

**14.0 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(20.63Km)(Lot-I)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupathi. Check survey under progress.

**14.1 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(29.421Km) (Lot-II)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupathi. Check survey under progress.

**14.2 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(18.069Km) (Lot-III)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupathi. Check survey under progress.

**14.0 Erection of 2 No.s 220KV Feeder Bays at 400KV Manubolu SS and 2 No.s 220KV Feeder Bays at 220KV SS Sullurpeta(20.63Km)(Lot-IV)**

P.O.I issued on 16.02.2013 to M/s. Sri Maheeja Constructions, Hyderabad.

**VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES**

**1.0 Erection of Narsipatnam 132KV SS (June-2013)**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 70 Nos out of 80 No.s structure foundations completed. 68 No's out of 98No.s Structure Erections Completed. 54 No's out of 104No.s Equipment Erections Completed

**1.1 132KV DC/SC line from Loc.no.45 of My Home Cements to 132KV Narsipatnam SS(June -2013).**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 45 No.s out of 108 No.s Tower foundations completed. 39 No.s out of 108 No.s Tower Erections completed.

**1.2 132KV DC/SC line 2<sup>nd</sup> ckt stringing from Koruprolu SS to Loc.no.45 of My Home Cements (June -2013).**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Stringing 11.232 Kms out of 12.056 Kms is completed.

**2.0 2<sup>nd</sup> Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2<sup>nd</sup> circuit and TT Tower (Mar - 2013)**

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyd. 14.871 Km out of 14.871Kms Stringing Completed. Statutory works are being attended.

**2.1 Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each. (Mar - 2013)**

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyderabad. All works are Completed. Tesing and commissioning completed. Bus jumpering is to be taken up at Pendurthy end. Statutory works are being attended.

**3.0 Erection of 2<sup>nd</sup> 50 & 100 MVA PTR bay works at 220KV Brandix SS in Visakhapatnam Dist**

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works Completed. 100MVA PTR Commissioned on 01.08.2012, 50MVA PTR Commissioned on 01.02.2013.

**4.0 2 Nos. 132KV LILO to DairyFarm SS from 132KV Simhachalam – Nakkavanipalem and 132KV Simhachalam – Commonpoint SS.**

Approval accorded for short closure the contract on 21.01.2013.

**5.0 Erection of 132/33 KV SS at Malkapuram (Mar-13).**

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd. APEPDCL control room dismantled. Approved revise layout handed over to contractor on 02.01.213. Work to be taken up.

**5.1 Erection of 132KV features at Gangavaramport SS(Mar-13).**

P.O Issued on Dt.09.05.2012 to M/s.MEC Engg.Co. JV with M/s.RR Durafabs. Leveling of Sub-station site is under progress. 55 No.s out of 63 No.s Structure foundations completed. 34 No.s out of 58 No.s Structure Erections completed.

**5.2 Erection of 132 kV DC line from Gangavaramport SS to Malkapuram SS.(Mar-13).**

P.O Issued on Dt.09.05.2012 to M/s.MEC Engg.Co. JV with M/s.RR Durafabs. Due to ROW problem, alternate route is proposed. Revised Profile handed over on 11.10.12. 1No. out of 55 No.s Tower Foundations completed.

**6.0 Erection of 132/33 KV PASS(Hybrid GIS) SS at Pedawaltair, Vizag.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Site handed over by APEPDCL authorities.

**6.1 Erection of 132KV OH line from Dairy farm SS to tapping of UG cable.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Route approval accorded. Work to be Taken up.

**6.2 Erection of 132KV UG cable from tapping point of OH line to Pe dawaltair SS.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Cable Route approval accorded on 01.01.2013.

**7.0 Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(Jun-13).**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd., Control Room Works under progress. 115 No.s out of 138 No.s Structure foundations completed.

**7.1 Erection of 220 kV DC line from ADR Palem Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).( Jun -13).**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd. 64 No.s out of 84 No.s Tower foundations completed. 48 No.s out of 84 No.s Tower Erections completed.

**8.0 Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .( Jun -13)**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Project Ltd. 81 No.s out of 92 No.s Tower foundations completed. 37 No.s out of 92 No.s Tower Erections completed.

**9.0 Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III)( Jun-13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 65 No.s out of 93 No.s Tower foundations completed.

**9.1 Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Jul-13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Levelling work, Control room brick work and Retaining wall works are under progress.

**10.0 Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (Jun-13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 58 No.s out of 125 No.s Tower foundations completed.

**11.0 Erection of 132KV SS at Kothapeta (1x31.5 MVA) (Mar - 2013).**

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations, Structure Erections and Equipment Erections are completed. Cable laying completed and terminations are completed.

**11.1 Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (14.8Kms) .**

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Foundations, Tower Erections and stringing are completed.

**12.0 Erection of Pratapnagar 132KV SS (Mar - 2013)**

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. All works are completed. Automation panels are received. 2Nos. road crossing culverts and painting works are in progress.

**12.1 132KV LILO line to Pratapnagar SS from 132KV Kakinada –Yanam line (Mar – 2013)**

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. 5 Nos. out of 6 No.s Tower Foundations Completed, 3Nos. out of 6Nos Tower Erections completed.

**13.0 Erection of 132 KV Pitapuram SS (Apr – 2013)**

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. 90 No's out of 96 No's Structure Foundations completed, 125 Nos out of 125 Nos structure Erections completed. 90 Nos out of 112 Nos Equipment Erections completed.

**13.1 132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pithapuram SS**

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. All works are completed.

**14.0 Erection of 132 KV Biccavolu SS and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS (May-2013).**

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 88 No's out of 98 No's Structure Foundations completed.

**14.1 Erection of 132KV DC/SC line from 220KV Samalkota SS to Proposed Biccavolu SS (May -2013).**

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 2Nos out of 49Nos Tower foundations completed. No progress due to standing crop.

**15.0 2<sup>nd</sup> CKT stringing on 132KV Amalapuram – Rajole Line (Mar – 2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 23.3 Kms out of 23.5 Kms Stringing completed.

**15.1 Erection of 132Kv Bays at Amalapuram & Rajole (Mar – 2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works completed. Cable laying and terminations are under progress.

**16.0 3<sup>rd</sup> conductor stringing on 132KV Peddapuram – Samalkota RTS Line (Mar – 2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 2Nos. Tower foundation are completed. 7.0 Km out of 8.0 Km stringing completed.

**16.1 Erection of 3 No's 132KV Bays at Samalkota SS & Peddapuram SS (Mar – 2013).**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations, Structure Erections and Equipment Erections completed. RTSS bay charged at 220KV Samalkota and Peddapuram bay at 220KV SS Samalkota is ready for charging. Cable laying and terminations are under progress at 132KV SS Peddapuram.

**17.0 Erection of 132KV Penugonda SS (2x16 MVA) (Apr – 2013)**

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.All Structure Foundations , Structure Erections and Equipment Erections completed. Automation panels are to be allotted. Cable laying is under progress.

**17.1 Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km)**

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. All Tower Foundations ,Tower Erections and stringing are completed.

**18.0 Rearrangement of 132KV LILO to 220KV Bhimavaram SS as 132KV DC Line from 132KV Bhimavaram SS (1.5 Kms)**

Charged on 05.02.2013.

**18.1 2No's 132KV Bays at 132KV Bhimavaram SS.**

Charged on 05.02.2013.

**19.0 2<sup>nd</sup> Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (Apr - 2013)**

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 21 No's out of 22 No's Tower Foundations completed, 19No's out of 22 No's Tower Erections Completed, 28.8 Kms out of 35 Kms Stringing completed. Court case was pending at Loc. No.9.

**19.1 132KV Bays at Nidadavolu & Saggonda (Apr - 2013)**

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Equipment earthing, jumpering, Cable laying and its termination are to be taken up by the contractor.

**20.0 2<sup>nd</sup> CKT Stringing on 132KV Rajole – Narasapur Line (Mar-2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 27.9 Km out of 27.95 Km Stringing completed. Statutory remarks are communicated are attended.

**20.1 Erection of 132KV Bays at Rajole (Mar -2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works are completed. Statutory remarks were attended and bay is ready for charging.

**21.0 2<sup>nd</sup> CKT stringing on 132KV Bhimavaram – Narasapur Line (Mar -2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 22.2 Km out of 25 Km Stringing completed. Approval was accorded for laying 1No. in line NB tower between Loc. 9 & 10. The work is to be takenup by contractor. Due to contractor expressed his inability for supplying NB tower, note is put up for supplying the same from Dept. stores and is under circulation

**21.1 Erection of 132KV Bay at Bhimavaram (Mar -2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works are completed. Equipment testing is to be taken up by the MRT wing.

**23.0 Erection of 132KV DC line from Brandix SS to BARC (Mar-13)**

P.O. issued on 13-06-2012 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower Foundations & Erections are completed. 1.0 Kms out of 4.42 Kms Stringing completed.

## **KADAPA ZONE POWER TRANSMISSION SCHEMES**

### **1.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (June -2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 116 No's out of 133 Foundations Completed, 106 No's out of 133 No.s Towers Erection completed.

### **1.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (June -2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd All Foundations and Towers Erections are Completed, 14Kms out of 41Kms stringing completed.

### **1.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (43 Kms) (June -2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 108 No's out of 122 No.s Foundations completed, 94 No's out of 122 No.s Towers Erection completed.

### **2.0 Erection of 132KV SS at Duvvur.(Jan-14) (Jan - 2014)**

P.O. issued on 31-01-2013 to M/s. GVPR Constructions. Civil works started.

### **2.1 132KV DC/SC Line from Proddatur to Prop.Duvvur SS(21Km) and 2<sup>nd</sup> CKT stringing from Proddatur to Loc.No.29(8.5Km) (Jan - 2014)**

P.O. issued on 31-01-2013 to M/s. GVPR Constructions

### **3.0 Extension of 132Kv Power Supply to 132KV RTSS Cherlopalli(6MVA)(Jan - 2014).**

P.O. issued on 31-01-2013 to M/s. DJ Constructions, Hyd. Civil works started.

### **4.0 220KV SS at Rachaguneri in Chittoor District (2x100 MVA) (May-2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations and Structure Erections completed. 138 No's out of 149 No's Equipment Erection completed. Earthing work and cable duct works are under progress.

### **4.1 220KV LILO Line to proposed Rachaguneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (May-2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations completed, 5 No's out of 7 No.s Towers Erection completed and 0.6Kms out of 1.01Kms Stringing completed.

### **4.2 132KV DC/SC Line from proposed Rachaguneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (May-2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 66 No's out of 69 Foundations completed, 65 No's out of 69 No.s Tower Erections completed and 2.27Km out of 17Kms stringing completed.

### **5.0 Erection of 132KV SS at Tirumala including 1 No. 132KV Bay at 132KV Chandragiri SS (2x16MVA) (Mar - 2013)**

P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. All Structure Foundations and Structure's Erections are Completed. 89 No's out of 90 No.s Equipment Erections are completed.

### **5.1 132KV DC/SC Line at Tirumala end (0.5Kms) (Mar - 2013)**

P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. EO/TTD has accorded permission for tree cutting for laying of the tower foundations. 1No. Tower foundation work . completed.

**6.0 2<sup>nd</sup> Circuit Stringing from 220KV Pulivendula SS to 132 KV Pulivendula SS(Apr-2013)**

P.O. issued on 29.02.2012 to M/s.Silpha Electrification, Hyderabad. Line profile handed over on 6.11.2011. 8.0 Kms out of 14 Kms stringing completed.

**6.1 1 No. 132 KV Bay at 132 KV SS Pulivendula SS (Apr - 2013).**

P.O. issued on 29.02.2012 to M/s.Silpha Electrification, Hyderabad. Site handed over on 5.11.2011 11 No.s out of 13 No.s Structure Foundations completed. 12 No.s out of 14 No.s Structure's Erection Completed.

**7.0 132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (June - 2013)**

P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Structure Erections completed, 103 No's out of 113 Equipment Erection completed. Control room completed .Cable trench and road works are completed. Civil works under progress. SAS Panels arrived and to be erected. PTR allotted.

**7.1 132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (June - 2013)**

P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 45 No's out of 46 Foundations completed, 45 No's out of 46 No's Tower Erection completed. 10.586 Kms out of 13.24 Kms Stringing completed.

**8.0 132/33KV SS at Madhavaram near Mantralayam (2x16 MVA ) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District**

P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt. Ltd, Secunderabad. Finalization of new site(Rochhumarii(V) ) is negated by Addl.Secy/VS/Hyd duly stating that without cancellation of earlier site proposal, new land site cannot be approved. It was suggested to execute the work in the earlier land with police protection. Field Engineers are planning to take up the work with police protection. In the presence of RDO, MRO, Surveyer and local police, land demarcation and survey conducted. Contractor requested for new rates. New rates approved.

**8.1 Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)**

P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations Completed, 5 No.s out of 105 No.s Towers Erection completed. Notice issued to Contractor.

**9.0 220KV Switching Station at RTSS, Gooty(Mar -2013)**

P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P.Chandra Reddy & Co, Gudur. All works are Completed. Metal spreading work is under progress. O&M charges to be paid by Railways. Ready for charging. Panels testing and commissioning pending.

**9.1 220KV LILO from Gooty Switching station to Gooty RS (1.44Kms) (Mar -2013)**

P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundations and Erections Completed, 1.40Kms out of 1.44Kms Stringing completed.

**10.0 Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (May-2013).**

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations and Structure Erections are completed. 94 No.s out of 100 No.s Equipment Erections completed.

**9.1 132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (33Kms) (May-2013).**

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Tower Foundations Completed, 92 No.s out of 99 No.s Tower Erections completed.

**11.0 132 KV 2<sup>nd</sup> Circuit Stringing of Thumukunta to Hindupur 132KV DC/SC line (23 KM) (Mar-2013)**

P.O. issued on 30.06.12 to M/s.Silpha Electrification, Hyd. Work under progress. Notice issued to the Contractor on poor progress.

**12.0 Erection of 132KV SS at Obulapuram and 1No. bay at 132KV SS Rayadurg (Aug-2013).**

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Levelling of site completed. Basement provided for compound wall. P.O with revised rates to be issued.

**12.1 132KV DC/SC Line from 132KV SS Rayadurg (Aug-2013).**

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Tower profiles handed over on 23.08.2012.

**CHIEF ENGINEER,  
CONSTRUCTION-II.**