

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY
APERC AS ON 30/06/2012**

VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES

1.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki ‘X’ Roads (36 Kms) (Sep-2012) (Lot-I)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 115 No's out of 115 Foundations completed, 105 No's out of 115 Towers Erection completed, 13Kms out of 36Kms stringing completed.

1.1 Erection of 220KV DC Line from Medarmetla – Addanki ‘X’ Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (Sep-2012) (Lot-II)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 110 No's out of 111 Foundations completed, 109 No's out of 111 Towers Erection completed, 10Kms out of 36Kms stringing completed.

2.0 Erection of 132/33 KV SS at Addanki(Nov-2012).

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyde. Eviction of huts done on 29.06.2012 by EE/TLC/Ongole with police force. Site to be handed over to the contractor.

2.1 Erection of 132KV DC/SC line from 132 KV SS Medarametla to 132/33 KV SS at Addanki (Mar-2013).

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction company Ltd, Hyd. 46 No.s out of 84 No.s Tower Foundations are completed.

3.0 Erection of 132/33 KV SS at Darsi(Dec-2012)

L.O.I issued on 14.02.2012 to M/s. P.Chandra Reddy & Co., Tirupathi. Levelling completed. 73 Nos out of 89 Nos structure foundations completed.

3.1 Erection of 132KV DC/SC line from 220 KV SS Podili to 132/33 KV SS at Darsi (Dec -2012).

L.O.I issued on 14.02.2012 to M/s. P.Chandra Reddy & Co., Tirupathi. Profiles handed over on 08.04.2012. 6Km Check survey completed. 3Nos trial pits excavated. Classification given. Foundations to be laid. Notice issued on 28.06.2012.

4.0 132KV Features at 220/33KV SS Podili:

P.O. issued on 25.06.2012 to M/s. Advik Builders & Consultants Pvt.Ltd.

5.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA)

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed. Sub-Station will be charged after completion of the line works.(PTR's to be allotted).

5.1 132KV LILO to Gunadala – Gangoor (0.5 Km)

Open tenders for laying UG cable called. SPC minutes for cable under circulation. Contract to be awarded.

6.0 132KV DC/SC Line from 220KVSS Rentachintala to 132KVSS Macherla (15Kms) (July-2012)

P.O. issued on 30-09-2009 to M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad JV with M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad. 56 No's out of 58 Foundations completed, 51 No's out of 58 No.s Towers Erection completed, 12Kms out of 15Kms stringing completed.

7.0 Erection of 33 features at 132KV SW.Station Tangeda(July -2012)

P.O. issued on 06-06-2011 to M/s.Heavy Engineering company,Ongole. Site handed over to Contractor on 04.08.2011. 52 No.s out of 63 No.s Structure Foundations completed. 65 No's out of 75 No.s Structure Erection completed,39Nos out of 75Nos Equipment Erection completed.

8.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla (Aug-2012).

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. 22No.s out of 34 No.s Tower Foundations completed.,10 No.s out of 34 No.s Tower Erections Completed.

9.0 Erection of 132/33KV SS at Rentapalla (2x16 MVA) (Aug-2012).

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. 85 No.s out of 96 No.s Structure Foundations completed,100Nos out of 122Nos structure Erections completed.

9.1 Erection of 132KV LILO to Rentapalla from Tadikonda-Piduralla 132KV Line(10Km) (Oct -2012)

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. 20 Nos out of 29 No.s Tower Foundations completed.

10.0 Erection of 132/33KV SS at Gujjanagundla(Jan-2013).

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Substation site handed over on 12.04.12 due to change over of site. Leveling of site completed.

10.1 Erection of 132KV DC/SC line from 220/132KV SS Tadikonda.

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Profiles were handed over on Dt.24.04.2012. 19Nos out of 34Nos foundations completed.

11.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Parchur (Jul-2013)

L.O.I issued on 23-04-2012 to M/s. GVPR Engg Ltd, Hyderabad. Check Survey under progress(9.4Kms completed),Profiles issued to the contractor on 07.05.2012.14Nos out of 188Nos foundations completed.

11.1 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Narsaraopet (Feb-2013)

L.O.I issued on 23-04-2012 to M/s. Silpha Electrification, Hyderabad Jv with M/s. Annapurna Constructions & Transmission, Hyd. Profiles issued to the contractor on 04.05.2012.25Nos out of 70Nos foundations completed.

12.0 Erection of 132/33KV SS at Menakur (1x16+1x31.5MVA) (July -2012)

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. Site handed over to contractor on 17-06-2011. 80 No.s out of 80 No.s Structure Foundations Completed,99No.s out of 105 No.s Structure Erection Completed and 60Nos out of 83Nos equipment erection completed.

12.1 Erection of 132KV DC/SC line from 132KV SS Gudur to 132KV SS at Menakur(26.3 Kms) (Aug -2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. 84 No's out of 91 No.s Tower Foundations completed,44 No.s out of 91 No.s Tower Erections Complete d.

12.2 Erection of 132KV Bay at 132 KV SS Gudur (July -2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. 14 No's out of 14 No.s Foundations completed,16Nos out of 16Nos structure erections completed and 8Nos out of 10Nos equipment erection completed.

VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES

1.0 Erection of Narsipatnam 132KV SS (Dec-2012)

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Compound wall brick work under progress. 50 Nos out of 94 Nos structure foundations completed.

1.1 132KV DC/SC line including part of 2nd ckt from Koruprolu SS to Narsipatnam SS(Dec-2012).

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 29 No.s out of 114 No.s Tower foundations completed. Stringing 10.6 Kms out of 44 Kms is completed.

2.0 Diversion of 132 KV Gajuwaka - Navalwarf DC line to avoid polluted areas.

P.O. Issued on 04-06-2011 to M/s. Sree Geetanjali Constructions, Hyderabad. Detailed survey is under progress. Defence Estate Officer inspected the site. Permission from Airport/Navy Authorities is awaited. Meeting was held on 01.05.2012 with CAO and they verbally informed that permission may not be possible and suggested to explore alternate feasibility by APTRANSCO. Report regarding alternate proposals to be received from CE/Zone.

3.0 Erection of 2 No's 220KV Metering Bays at 220KV SS MRS (M/s. RINL, Vizag) (Aug - 2012)

P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Ltd JV with M/s. Vertex Constructions, Hyd. All Foundations completed, 37 No's out of 37 Structure Erections Completed. 29 No's out of 34 No.s Equipment Erections Completed.

4.0 2nd Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2nd circuit and TT Tower (Aug - 2012)

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyd. 12.208 Km out of 14.871Kms Stringing Completed.

4.1 Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each. (Aug - 2012)

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyderabad. 26 No's out of 34 Structure Foundations Completed, 14 No's out of 31 Structure Erections Completed and 15 No's out of 30 Equipment Erections Completed.

5.0 Erection of 132KV DC line from Brandix Ss to BARC. (Dec-2012)

L.O.I. issued on 24.04.2012 to M/s. K. Ramachandra Rao Tr & Proj Ltd., Hyderabad. Preliminary survey & Route approval submitted to CE/Zone vide D.No.572, Dt:22.06.12.

6.0 Erection of 2nd 50 & 100 MVA PTR bay works at 220KV Brandix SS in Visakhapatnam Dist (Aug – 2012).

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All works Completed. 100MVA PTR oil Filtration & PTR Testings are under progress. Programmed to commissioned on or before 10.07.12. 50MVA PTR to be allotted.

7.0 2 Nos. 132KV LILO to Dairy Farm SS from 132KV Simhachalam – Nakkavanipalem and 132KV Simhachalam – Commonpoint SS(July-2012).

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Detailed survey is to be taken up. Permission from Simhachalam Devasthanam requested to lay the line through their land. EO/Simhachalam and commissioner Endowment are not responding to APTRANSCO letters.

8.0 Erection of 132/33 KV SS at Malkapuram and 132KV features at Gangavaramport SS(Mar-13).

L.O.I. Issued on Dt.30.03.2012 to M/s. MEC Engg. Co. JV with M/s. RR Durafabs. Dismantling of roof completed. Dismantling of RR walls at Malkapuram SS is under progress.

- 8.1 **Erection of 132 kV DC line from Gangavaramport SS to Malkapuram SS.(Mar-13).**
L.O.I Issued on Dt.30.03.2012 to M/s.MEC Engg.Co. JV with M/s.RR Durafabs.Approved profile & Tower schedule from Loc No 1 (TT) to Loc No 09(AP7) handed over to contractor on 23.05.2012
- 9.0 **Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(Dec-2012).**
P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd., Borewell and control Room foundations completed.Tieing of steel reinforcement for plinth beam under progress.
- 9.1 **Erection of 220 kV DC line from Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).(Dec -2012).**
P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd. 59 No.s out of 83 No.s Tower foundations completed.
- 10.0 **Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .(Dec -2012)**
P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Project Ltd. 59 No.s out of 92 No.s Tower foundations completed.
- 11.0 **Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III)(Dec -2012)**
P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 37 No.s out of 93 No.s Tower foundations completed.
- 11.1 **Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Lot-3),(Dec -2012)**
P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Borewell completed.Compound wall and retaining wall construction under progress.
- 12.0 **Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (Dec -2012)**
P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 33 No.s out of 125 No.s Tower foundations completed.
- 12.1 **Erection of 2 nos. Bays at 220/132 kV Garividi SS (Lot-4) in Vizianagaram (Dist)(Dec -2012)**
P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Work is to be started.
- 13.0 **2nd CKT on 132KV Bobbili – Parvathipuram Line (Aug-2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. 21.5Kms out of 23.0 Kms Stringing completed.
- 13.1 **132KV Bays at Bobbili SS and Parvathipuram SS (Aug -2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. Approved layout handed over to Contractor on 25-07-2011. All Structure Foundations, Structure Erections and Equipment Erections Completed.Cable termination completed.Testings of equipment is under progress.
- 14.0 **220KV DC line with twin moose ACSR conductor from 220KV Pendurthy to ADR Palem**
Turnkey work by M/s.Sarda Metals & Alloys Ltd (Generator) linked with Bobbili scheme.21Nos out of 34Nos Tower foundations completed.
- 15.0 **Erection of 132KV Sub-station at Narsannapet (1x31.5) (June -2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Works completed. **Commissioned on 29-06-2012.**

- 15.1 **Erection of 132KV DC/SC Line from Tekkali to Narsannapet SS (27.4Kms) (June -2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd . JV with M/s. Bhavani Electricals, Hyderabad. All Foundations, Tower Erections and Stringing completed. **Commissioned on 29-06-2012.**
- 16.0 **Erection of Rajam 132KV SS**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Advance position for SS site is taken over and addressed the contractor to commence the works immediately.
- 16.1 **132KV DC/SC line from Garividi to Rajam SS**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Works to be commenced.
- 17.0 **Erection of 132KV SS at Kothapeta (1x31.5 MVA) (Aug - 2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations, Structure Erections and Equipment Erections are completed. Cable laying completed and terminations are under progress.
- 17.1 **Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (15.1Kms) (Aug -2012).**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 51 No's out of 51 No's Tower Foundations completed, 51 No's out of 51 Tower Erections completed, 7.4Kms out of 15.1Kms stringing completed.
- 18.0 **Erection of Pratapnagar 132KV SS (Aug – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Approved layout handed over to Contractor. All Structure Foundations, Structure Erections and Equipment Erections Completed.
- 18.1 **132KV LILO line to Pratapnagar SS from 132KV Kakinada (Aug – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. 3 Nos. out of 6 No.s Tower Foundations completed.
- 19.0 **Erection of 132 KV Pitapuram SS (Sept-2012)**
P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. 85 No's out of 96 No's Structure Foundations completed, 125 Nos out of 125 Nos structure Erections completed.
- 19.1 **132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pithapuram SS (Sept-2012)**
P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. 7 Nos. out of 7 No.s Tower foundations Completed, 5 Nos out of 7 Nos Tower Erections completed.
- 20.0 **Erection of 132 KV Biccavolu SS and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS (Dec-2012).**
P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 87 No's out of 98 No's Structure Foundations completed.
- 20.1 **Erection of 132KV DC/SC line from 220KV Samalkota SS to Proposed Biccavolu SS (Dec -2012).**
P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 2 Nos out of 49 Nos Tower foundations completed.
- 21.0 **2nd Circuit Stringing on 132KV Ramachandrapuram – Amalapuram Line with 32 Towers replacement (31Kms) (July - 2012)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. 1 No. foundation is completed and All Tower Erections completed, 30.8 Kms out of 31Kms Stringing completed. Balance stringing works held up due to L.C required on 132KV Sarvaraya Sugars Ltd. Statutory remarks communicated are being attended.

- 21.1 **Erection of 132KV Bays at Ramachandrapuram & Amalapuram(July - 2012)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. All Foundations, Structures Erection and Equipment Erections are completed.Cable laying and termination works completed.Testing of equipment and panels completed by MRT wing.
- 22.0 **2nd CKT Stringing on 132 Kv Ramachandrapuram-Kakinada line.(July -2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi. 32.8Kms out of 33Kms Stringing Completed.
- 22.1 **Erection of 132 KV Bays at Ramachandrapuram SS and Kakinada SS.(July -2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi. All Structure Foundations,Structures Erections and Equipment Erections completed. Testing of equipment is to be taken up.
- 23.0 **2nd CKT stringing on 132KV Amalapuram – Rajole Line (Aug – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 18.5 Kms out of 23.5 Kms Stringing completed.
- 23.1 **Erection of 132Kv Bays at Amalapuram & Rajole (Aug – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.21No.s out of 26 No.s Structure Foundations completed ,15Nos out of 27 No.s Structure Erections completed and 13 No.s out of 24 No.s Equipment Erection completed.
- 24.0 **3rd conductor stringing on 132KV Peddapuram – Samalkota RTS Line (Aug- 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower foundations completed.Work will be commenced after commissioning of the RTS feeder from Samalkot.
- 24.1 **Erection of 3 No's 132KV Bays at Samlakota SS & Peddapuram SS (Aug – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations, Structure Erections and Equipment Erections completed.Cable laying and terminations works are under progress.
- 25.0 **Erection of 132KV Penugonda SS (2x16 MVA) (Aug-2012)**
P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.All Structure Foundations and Structure Erections are completed, 65 No.s out of 88 No.s Equipment Erections completed.
- 25.1 **Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km) (Aug-2012).**
P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. 26 No's out of 29No's Tower Foundations completed,17 No.s out of 29 No.s Tower Erections completed.
- 26.0 **Rearrangement of 132KV LILO to 220KV Bhimavaram SS as 132KV DC Line from 132KV Bhimavaram SS (1.5 Kms) (Aug - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. 3 Nos. out of 3No's Tower Foundations Completed.
- 26.1 **2No's 132KV Bays at 132KV Bhimavaram SS (Aug - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. All Foundations and Structure Erections Completed, 22 No's out of 24 No's Equipment Erection completed.
- 27.0 **2nd Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (Aug - 2012)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 21 No's out of 22 No's Tower Foundations completed,19No's out of 22 No's Tower Erections Completed, 24.2Kms out of 35 Kms Stringing completed.

27.1 132KV Bays at Nidadavolu & Saggonda (Aug-2012)

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Equipment earthing, jumpering, Cable laying and its termination are to be taken up by the contractor.

28.0 2nd CKT Stringing on 132KV Rajole – Narasapur Line (July – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 27.45 Km out of 27.95 Km Stringing completed.

28.1 Erection of 132KV Bays at Rajole (July – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations, Structure Erections and Equipment Erection completed. Cable termination and Earthing under progress.

29.0 2nd CKT stringing on 132KV Bhimavaram – Narasapur Line (July – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 20 Km out of 25 Km Stringing completed.

29.1 Erection of 132KV Bay at Bhimavaram (July - 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations and Structure Erections completed, 12 No's out of 13 No's Equipment Erection completed.

KADAPA ZONE POWER TRANSMISSION SCHEMES

1.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (Dec-2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 112 No's out of 133 Foundations Completed, 99 No's out of 133 No.s Towers Erection completed.

1.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (Dec -2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 133 No's out of 133 No.s Foundations completed, 119 No's out of 133 No.s Towers Erection Completed, 8Kms out of 41Kms stringing completed.

1.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (43 Kms) (Dec -2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 105 No's out of 122 No.s Foundations completed, 84 No's out of 122 No.s Towers Erection completed.

2.0 220KV SS at Nagari (2x100 MVA) (July-2012)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Aditya Transmissions, Hyd. All Foundations and Structure's Erection completed, 62 No's out of 66 Equipment Erection completed.

2.1 220KV LILO from 220KV Renigunta – Chittoor Line (37.748 Kms) (July-2012)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Aditya Transmissions, Hyd. 120 No's out of 120 No.s Foundations completed, 117 No's out of 120 No.s Towers Erection completed, 32.748Kms out of 37.748 Kms Stringing completed.

3.0 220KV SS at Rachaguneri in Chittoor District (2x100 MVA) (Aug-2012)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 185 No's out of 191 No.s Foundations completed, 209 No's out of 221 Structure Erections completed. 80% of earth mat laying completed.

- 3.1 **220KV LILO Line to proposed Rachagunneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (Aug-2012)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations completed, 5 No's out of 7 No.s Towers Erection completed and 0.6Kms out of 1.01Kms stringing completed.
- 3.2 **132KV DC/SC Line from proposed Rachagunneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (Aug-2012)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 63 No's out of 69 Foundations completed, 57 No's out of 69 No.s Tower Erections completed and 1.0Km out of 17Kms stringing completed.
- 4.0 **Erection of 132KV SS at Tirumala including 1 No. 132KV Bay at 132KV Chandragiri SS (2x16MVA) (Feb - 2013)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. 21 No.s out of 82 No.s Structure Foundations completed, 12 No.s out of 103 No.s Structure's Erection Completed, 10 No.s out of 90 No.s Equipment Erection Completed.
- 4.1 **132KV DC/SC Line at Tirumala end (0.5Kms) (Feb - 2013)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Works to be Commenced.
- 5.0 **Erection of 2nd Circuit stringing of Puttur-Nagari 132KV DC/SC Line (19.4Km) (July-2012).**
P.O. issued on 16-06-2011 to M/s. Maheeraja Constructions, Hyderabad. 19.0 Kms out of 19.4 Kms Stringing completed. Entire work completed except stringing at Loc No.16 & 17 adjacent to Sri.Siddhartha Science & Technology, Puttur. College authorities has agreed to pay the line diversion charges. Shutdown charges estimation is yet to be received from the field.
- 5.1 **2 No.s Bay extensions at Puttur and Nagari 132 KV (July-2012).**
P.O. issued on 16-06-2011 to M/s. Maheeraja Constructions, Hyderabad. All Foundations , Structure Erections and Equipment Erection Completed.
- 6.0 **Modification of Kalikiri for Gurramkonda line (July-2012).**
P.O. issued on 21-9-2011 to M/s. Chandra Reddy & Co., Tirupathi. 13 No's out of 13 No's Tower Foundations completed, 12 No's out of 13 No's Tower Erections completed and 2.0 Kms out of 2.5Kms Stringing completed.
- 6.1 **Connected bay at 220 KV Kalikiri SS.**
P.O. issued on 21-9-2011 to M/s. Chandra Reddy & Co., Tirupathi. 17 No.s out of 19 No.s Structure Foundations completed. 20 No.s out of 23 No.s Structure's Erection Completed. 3 No.s out of 12 No.s Equipment Erection Completed.
- 7.0 **2nd Circuit Stringing on existing 132 KV Nagari-k.P.Mitta DC/SC line & connected bays (Dec-12)**
P.O. issued on 24.03.2012 to M/s. Hyderabad Power Installations Pvt.Ltd, Ltd). 48.4Kms out of 49.85Kms Stringing completed.
- 8.0 **2nd Circuit Stringing from 220KV Pulivendula SS to 132 KV Pulivendula SS:-**
P.O. issued on 29.02.2012 to M/s. Silpha Electrification, Hyderabad. Line profile handed over on 6.11.2011.

8.1 1 No. 132 KV Bay at 132 KV SS Pulivendula SS (July -2012):-

P.O. issued on 29.02.2012 to M/s.Silpha Electrification, Hyderabad. Site handed over on 4.11.2011
11 No.s out of 13 No.s Structure Foundations completed. 12 No.s out of 14 No.s Structure's Erection
Completed.

9.0 132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (Aug' - 2012)

P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructio ns, Hyderabad. All Foundations and
Structure Erections completed, 103 No's out of 113 Equipment Erection completed. Control room
completed .Cable trench work completed. Civil works under progress.

9.1 132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (Aug' - 2012)

P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 45 No's out of 46
Foundations completed, 34 No's out of 46 No's Tower Erection completed.

10.0 132/33KV SS at Madhavaram near Mantralayam (2x16 MVA) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District

P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt.
Ltd, Secunderabad. Land acquisition proposals for revised site are under progress. Negotiation
committee formed for finalization.

10.1 Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)

P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations
Completed, 5 No.s out of 105 No.s Towers Erection completed. No gangs at site. Notice issued to
Contractor.

11.0 220KV Switching Station at RTSS, Gooty(July -2012)

P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with
M/s. P.Chandra Reddy & Co, Gudur. All Foundations ,Structures Erection and Equipment Erection
Completed. Relay settings were issued by CE/Power Systems on 19.06.2012

11.1 220KV LILO from Gooty Switching station to Gooty RS (1.44Kms) (July -2012)

P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with
M/s. P. Chandra Reddy & Co, Gudur. All Foundations and Erections Completed, 1.40Kms out of
1.44Kms Stringing completed. All works completed except jumper connections.

12.0 Erection of 132KV Switching station for RTSS at Komali in Ananthapur Distrcit and Metering and Termination at RTSS, Komali (July-2012)

P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations
,Structure Erections and Equipment Erections are completed. Earth mat laying completed.
Automation panels to be erected. Cable Duct completed. Cable schedules to be arranged by
CE/Zone/Kadapa.

12.1 Erection of 132KV LILO to 132KV LILO to 132KV Switching Station at Komali from Tadipatri-Ankireddypalli 132KV Line (1.7 Kms) (July -2012)

P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations
and Tower Erections completed, 1.66Km out of 1.675Km Stringing completed. All works completed
except jumper connections.

- 13.0 **Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (Aug'-2012):**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 90 No's out of 92 Foundations completed, 122 No.s out of 122 No.s Structure Erections completed. 77 No.s out of 100 No.s Equipment Erections completed.
- 13.1 **132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (33Kms) (June -2012):-**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 92 No's out of 99 Tower Foundations Completed, 60 No.s out of 99 No.s Tower Erections completed.
- 14.0 **132 KV 2nd Circuit Stringing of Thumukunta to Hindupur 132KV DC/SC line & 2 No.s 132 KV bays at Thumukunta and Hindupur**
L.O.I. issued on 26.12.2011 to M/s.Silpha Electrification, Hyd. work to be commenced. Contractor does not turn out for taking the profiles.

**CHIEF ENGINEER
CONSTRUCTION-II.**