

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY
APERC AS ON 31/01/2012**

VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES :-

1.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki ‘X’ Roads (36 Kms) (Mar-2012) (Lot-I)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 113 No's out of 115 Foundations completed, 100 No's out of 115 Towers Erection completed.

1.1 Erection of 220KV DC Line from Medarmetla – Addanki ‘X’ Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (Mar-2012) (Lot-II)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 108 No's out of 111 Foundations completed, 102 No's out of 111 Towers Erection completed.

2.0 Erection of 132KV/33KV SS at Tanguturu (2x16 MVA) (Feb-2012)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s.Sree Hanuman Electricals, Hyd. All Foundations and Structure's Erection completed, 89 No's out of 108 No.s Equipment Erections completed.

2.1 Erection of 132KV LILO to Tanguturu 132KV SS from 132KV Ongole to Agrigold-Biomas feeder (2.85Kms) (Feb-2012)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s.Sree HanumanElectricals, Hyderabad. 11 No's out of 12 Foundations completed, 11 No's out of 12 Tower's Erection completed.

3.0 Erection of 132/33 KV SS at Addanki(Oct-2012)

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction company Ltd, Hyde. Site handed over to Contractor. Works to be commenced.

3.1 Erection of 132KV DC/SC line from 132 KV SS Medarametla to 132/33 KV SS at Addanki (Oct-2012).

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction company Ltd, Hyde. Site handed over to Contractor. Works to be commenced

4.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA)

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed. Sub-Station will be charged after completion of the line works.(PTR's to be allotted).

4.1 132KV LILO to Gunadala – Gangoor (0.5 Km) (Apr-2012)

P.O. issued on 06-04-2009 to M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad JV with M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad. Line works held up due to high court stay order. Stay order is not yet vacated. It is proposed to lay Underground cable. Revised administrative approval was accorded. Revised Technical sanction under process. Open tenders called on e-procurement platform.

5.0 132KV DC/SC Line from 220KVSS Rentachintala to 132KVSS Macherla (15Kms) (Apr-2012)

P.O. issued on 30-09-2009 to M/s. Sanjay Technical Services Pvt Ltd, Hyderabad JV with M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad. 51 No's out of 58 Foundations completed, 42 No's out of 58 Towers Erection completed. Court case cleared. Excavation started at balance locations. Stringing not commenced due to standing crops at certain places.

6.0 Erection of 33 features at 132KV SW.Station Tangeda(April-2012)

P.O. issued on 06-06-2011 to M/s.Heavy Engineering company,Ongole. Site handed over to Contractor on 04.08.2011. 1 No. out of 60 No.s Structure Foundations completed.

7.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla (April-2012).

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. Check survey completed. 3 No.s out of 34 No.s Foundations completed. Hard rock encountered. Permission from collector awaited for blasting.

8.0 Erection of 132/33KV SS at Rentapalla (2x16 MVA) (Aug-2012).

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. 48 No. out of 96 No.s Structure Foundations completed.

8.1 Erection of 132KV LILO to Rentapalla from Tadikonda-Piduralla 132KV Line(10Km) (Aug -2012)

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi.

9.0 Erection of 132/33KV SS at Gujjanagundla (Sep-2012)

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Work could not be started due to stay in Court on substation site.

9.1 Erection of 132KV DC/SC line from 220/132KV SS Tadikonda(Sep-2012).

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Work could not be started due to stay in Court on substation site.

10.0 Erection of 132/33KV SS at Menakur (1x16+1x31.5MVA) (June-2012)

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. Site handed over to contractor on 17-06-2011. Levelling completed. 69 No.s out of 79 No.s Foundations completed. Control room slab laid. 300 Mts compound wall completed.

10.1 Erection of 132KV DC/SC line from 132KV SS Gudur to 132KV SS at Menakur(26.3 Kms) (June -2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. 80% profiles handed over on 17-06-2011. 48 No's out of 90 No.s Foundations completed. 6 No.s out of 90 No.s Tower Erections completed.

10.2 Erection of 132KV Bay at 132 KV SS Gudur (June -2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd

VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES:-

1.0 Balance works of 220KV DC line from Kalapaka to Brandix (5.00 Kms)

P.O. issued on 08-10-2009 to M/s. Sneha Constructions, Hyderabad JV with M/s Way to interactive India Pvt Ltd Hyd. Charged on 19.12.2011.

1.1 Balance works of 220KV DC Line from Kalapaka to Brandix (3.60Kms)

M/s. Abhijeeth Ferrotech. Ltd. Charged on 19.12.2011.

1.2 2No's 220KV Bays at Kalapaka 400KV SS for Kalapaka Brandix DC Line.

P.O. issued on 25-05-2010 to M/s. Sree Geetanjali Constructions Charged on 19.12.2011.

2.0 Erection of Narsipatnam 132KV SS (June - 2012)

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Approved layout handed over to contractor. Ground levels completed. Concreting of piles and pile caps for compound wall are in progress.

2.1 132KV DC/SC line including part of 2nd ckt from Koruprolu SS to Narsipatnam SS(June - 2012).

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Line profile handed over to the Contractor on 12-9-2011.

3.0 Erection of 132/33KV features at Pendurthy 220KV SS (Feb-2012)

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 60 No.s out of 62 No.s Structure foundations completed, 55No.s out of 57 No.s Structure Erections completed and 75 No's out of 79 No.s Equipment Erections Completed .

4.0 Diversion of 132 KV Gajuwaka - Navalwarf DC line to avoid polluted areas.(Feb-2012)

P.O. Issued on 04-06-2011 to M/s. Sree Geetanjali Constructions, Hyderabad. Detailed survey is under progress. Permission from Airport/Navy Authorities is awaited.

5.0 Erection of 2 No's 220KV Metering Bays at 220KV SS MRS (M/s. RINL, Vizag) (Mar - 2012)

P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Ltd JV with M/s. Vertex Constructions, Hyd. All Foundations completed, 34 No's out of 37 Structure Erections Completed.

6.0 2nd Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2nd circuit and TT Tower (Feb - 2012)

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyd. 12.208 Km out of 14.871Kms Stringing Completed.

6.1 Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each. (Feb - 2012)

P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyderabad. 17 No's out of 34 Structure Foundations Completed, 14 No's out of 31 Structure Erections Completed and 15 No's out of 30 Equipment Erections Completed. Pendurthy SS site handed over on 7.12.2011.

7.0 2nd CKT on 132KV Pendurthy – Kasimkota Line (Feb– 2012)

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Tower schedule handed over to the Contractor on 20-7-2011. 1 No.foundation and 1No. Tower erection completed, stringing completed. Programmed to charge the line on 10.02.2012.

7.1 132KV Bays at Pendurthy SS and Kasimkota SS (Feb– 2012)

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved lay out handed over to the Contractor on 20-7-2011. is under progress. All Structure foundations and S structure erections are completed , 20 No.s out of 23No.s Equipment Erections Completed

8.0 Erection of 2nd 50 & 100 MVA PTR bay works at 220KV Brandix SS in Visakhapatnam Dist (Feb– 2012).

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011. Work to be commenced. All Structure Foundations and Structure Erections Completed, 32 No.s out of 36No.s Equipment Erections Completed .

9.0 2 Nos. 132KV LILO to DairyFarm SS from 132KV Simhachalam – Nakkavanipalem and 132KV Simhachalam – Commonpoint SS.(March-2012)

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Detailed survey is to be taken up. Permission from Simhachalam Devastanam requested to lay the line through their land. Permission is awaited.

10.0 Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(June-2012)

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd., Approved layout handed over to contractor on 30.09.2011. Work is to be taken up. APERC approval accorded for Switching station.

10.1 Erection of 220 kV DC line from Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).(June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd. Approved line profile handed over to contractor on 28.10.2011. 20 No.s out of 83 No.s Tower foundations completed.

11.0 Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .(June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech ProjectLtd. Approved line profile handed over to contractor on 28.10.2011. 8 No.s out of 92 No.s Tower foundations completed.

12.0 Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III)(June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Approved line profile handed over to contractor on 30.09.2011. Work is to be taken up.

12.1 Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Lot-3),(June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Approved layout handed over to contractor on 30.09.2011. Work is to be taken up.

13.0 Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Approved line profile handed over to contractor on 30.09.2011. Work is to be taken up.

13.1 Erection of 2 nos. Bays at 220/132 kV Garividi SS and 132 kV DC line on turnkey basis (Lot-4) in Vizianagaram (Dist)(June -2012)

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. Approved layout handed over to contractor on 30.09.2011. Work is to be taken up.

- 14.0 **2nd CKT on 132KV Bobbili – Parvathipuram Line (Feb-2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. Approved layout handed over to Contractor on 25-07-2011. 9.47 Km out of 22.5 Km Stringing completed.
- 14.1 **132KV Bays at Bobbili SS and Parvathipuram SS (Feb -2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. Approved layout handed over to Contractor on 25-07-2011. 10 No.s out of 12 No.s Structure Foundations completed and 1 No. out of 20 No.s Structure Erections completed.
- 15.0 **Erection of 132kV dedicated feeder to M/s. NCS sugars from 132kV Bobbili SS.(Feb-2012)**
Turnkey Work by M/s.NCS for their dedicated feeder. All foundations and Tower erections are completed. 5.5 Km out of 6.5 Km Stringing was completed. Awaiting for railwayblocking charges to be intimated by Railway authorities.
- 16.0 **Erection of 132KV Sub-station at Narsannapet (1x31.5) (Feb -2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations ,Structure Erections and Equipment Erection are Completed.
- 16.1 **Erection of 132KV DC/SC Line from Tekkali to Narsannapet SS (27.4Kms) (Feb -2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd . JV with M/s. Bhavani Electricals, Hyderabad. All Foundations and Towers Erection completed, 27.0 Kms out of 27.4Kms Stringing completed. Railway crossing is to be taken up. Awaiting intimation of railway blocking charges from railway authorities.
- 17.0 **Erection of Rajam 132KV SS (Apr- 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Finalization of alternative site from private parties is under progress..
- 17.1 **132KV DC/SC line from Garividi to Rajam SS (Apr - 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Line Profile and Tower schedule handed over to the contractor on 19-08-2011. Check survey is under progress.
- 18.0 **Erection of 132KV SS at Kothapeta (1x31.5 MVA) (Mar - 2012)**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations completed, 81 No's out of 85 Structure Erections completed, All Equipment Erections completed.
- 18.1 **Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (15.6Kms) (June -2012).**
P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 34 No's out of 54 No's Tower Foundations completed. 10 No's out of 54 Tower Erections completed
- 19.0 **Erection of Pratapnagar 132KV SS (March – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Approved layout handed over to Contractor. 49 No's out of 95 No's Structure Foundations completed.
- 19.1 **132KV LILO line to Pratapnagar SS from 132KV Kakinada (March – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Line profile approval handed over to the Contractor. 1 No. out of 6 No.s Tower Foundation is completed.
- 20.0 **Erection of 132 KV Pithapuram SS (July-2012)**
P.O.Issued on 10-10-2011 to M/s. Sriman Constructions. 50 No's out of 96 No's Structure Foundations completed.

- 20.1 **132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pithapuram SS (Apr-2012)**
P.O.Issued on 10-10-2011 to M/s. Sriman Constructions. 1 No.out of 7 No.s Tower foundations is completed.
- 21.0 **Erection of 132 Kv Biccavolu SS and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS(July-2012).**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions. 85 % Site leveling works were completed.
- 21.1 **Erection of 132 Kv DC/SC line from 220 Kv Samalkota SS to Proposed Biccavolu SS(July-2012).**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions. Work is to be taken by the contractor.
- 22.0 **2nd Circuit Stinging on 132KV Ramachandrapuram – Amalapuram Line with 32 Towers replacement (31Kms) (Feb - 2012)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. 1 no. foundation is to be taken up and 27No's out of 28 Tower Erection completed, 29 Kms out of 31Kms Stringing completed.
- 22.1 **Erection of 132KV Bays at Ramachandrapuram & Amalapuram(Feb - 2012)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. All Foundations, Structures Erection and Equipment Erections are completed.
- 23.0 **2nd CKT Stringing on 132 Kv Ramachandra puram-Kakinada line.(Mar-2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi. 15 Kms out of 33 Kms Stringing Completed.
- 23.1 **Erection of 132 KV Bays at Ramachandrapuram SS and Kakinada SS.(Mar -2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi. Approved bay layout is handed over to the agency on Dt.22.09.2011. Works are to be commenced.
- 24.0 **2nd CKT stringing on 132KV Amalapuram – Rajole Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 3 Km out of 23.5 Km Stringing completed.
- 24.1 **Erection of 132Kv Bays at Amalapuram & Rajole (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011.15 No.s out of 26 No.s Structure Foundations completed and 11No.s out of 27 No.s Structure Erections completed.
- 25.0 **3rd conductor stringing on 132KV Peddapuram – Samalkota RTS Line (April- 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work is to be commenced by the contractor.
- 25.1 **Erection of 3 No's 132KV Bays at Samlakota SS & Peddapuram SS (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations and Structure Erections completed.
- 26.0 **Erection of 132KV Penugonda SS (2x16 MVA) (Mar'-2012)**
P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.89 No's out of 92 No's Structure Foundations completed, All Structure Erection completed, 53 No.s out of 88 No.s Equipment Erection completed.

- 26.1 **Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km) (Mar-2012)**
P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. 9No's out of 29No's Foundations completed.
- 27.0 **Rearrangement of 132KV LILO to 220KV Bhimavaram SS as 132KV DC Line from 132KV Bhimavaram SS (1.5 Kms) (Feb - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. 2 No. out of 3No's Foundations Completed.
- 27.1 **2No's 132KV Bays at 132KV Bhimavaram SS (Feb- 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. All Foundations and Structure Erections Completed, 22 No's out of 24 No's Equipment Erection completed.
- 28.0 **2nd Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (Mar - 2012)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 11 No's out of 22No's Tower Foundations completed, 4 No's out of 22 No's Tower Erection Completed, 23Kms out of 35 Kms Stringing completed.
- 28.1 **132KV Bays at Nidadavolu & Saggonda (Mar – 2012)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Cable laying and its termination is to be taken up.
- 29.0 **2nd CKT Stringing on 132KV Rajole – Narasapur Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 26 Km out of 27.95 Km Stringing completed.
- 29.1 **Erection of 132KV Bays at Rajole (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Structure Foundations and Structure Erections are completed.
- 30.0 **2nd CKT stringing on 132KV Bhimavaram – Narasapur Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 15 Km out of 30 Km Stringing completed.
- 30.1 **Erection of 132KV Bay at Bhimavaram (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011. All Structure Foundations completed and 10 No.s out of 13 No.s Structure Erections completed.

KADAPA ZONE POWER TRANSMISSION SCHEMES:-

1.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (June -2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 101 No's out of 133 Foundations Completed, 90 No's out of 133 No.s Towers Erection completed.

1.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (June -2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 130 No's out of 133 No.s Foundations completed, 104 No's out of 133 No.s Towers Erection completed.

1.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (41 Kms) (June -2012)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 89 No's out of 122 No.s Foundations completed, 72 No's out of 122 No.s Towers Erection completed.

2.0 132KV SS at Ieeza Mahaboobnagar (2x16 MVA)

P.O. Issued on 27-03-2008 to M/s. G.R. Constructions, Hyd. Charged on 27.01.2012.

2.1 132KV DC/SC Line from Alampur X-Roads to Ieeza (42 Kms)

P.O. issued on 27-03-2008 to M/s. G.R. Constructions, Hyderabad. All Foundations, Structure's Erection are completed, and 36 Kms out of 42 Kms Stringing completed.

3.0 220KV SS at Nagari (2x100 MVA) (March-2012)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Aditya Transmissions, Hyd. All Foundations and Structure's Erection was completed, 62 No's out of 66 Equipment Erection completed.

3.1 220KV LILO from 220KV Renigunta – Chittoor Line (37.748 Kms) (March-2012)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Adity Transmissions, Hyd. 118 No's out of 120 No.s Foundations completed, 111 No's out of 120 No.s Towers Erection completed, 16 Kms out of 37.748 Kms Stringing completed.

4.0 220KV SS at Rachaguneri in Chittoor District (2x100 MVA) (March-2012)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 182 No's out of 191 No.s Foundations completed, 207 No's out of 221 Structure Erections completed.

4.1 220KV LILO Line to proposed Rachaguneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (March-2012)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations completed, 4 No's out of 7 No.s Towers Erection completed

4.2 132KV DC/SC Line from proposed Rachaguneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (March-2012)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 59 No's out of 68 Foundations completed, 50 No's out of 68 No.s Tower Erections completed.

5.0 Erection of 132KV SS at Tirumala including 1 No. 132KV Bay at 132KV Chandragiri SS (2x16MVA) (June - 2012)

P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Structure Foundations 12 No.s out of 82 No.s completed. 12 No.s out of 103 No.s Structure's Erection Completed, 10 No.s out of 90 No.s Equipment Erection Completed.

5.1 132KV DC/SC Line at Tirumala end (0.5Kms) (June - 2012)

P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Works to be commenced, profile handed over to contractor on 05-02-2011. Pursuing TTD officials for tree cutting for laying of foundations.

6.0 Erection of 132KV SS at Somala (1x31.5 MVA+1x16 MVA) (March - 2012):-

P.O. issued on 18-03-2011 to M/s. P Chandra Reddy, Tirupathi. All works are Completed.

6.1 Erection of 132KV LILO from Kalikiri – Irala 132KV Line to proposed Somala SS(5Kms) (March - 2012)

P.O. issued on 18-03-2011 to M/s. P Chandra Reddy, Tirupathi. All works are completed.

7.0 Erection of 2nd Circuit stringing of Puttur-Nagari 132KV DC/SC Line(19.4Km) (March -2012)

P.O. issued on 16-06-2011 to M/s. Maheeraja Constructions, Hyderabad.

7.1 2 No.s Bay extensions at Puttur and Nagari 132 KV(March -2012)

P.O. issued on 16-06-2011 to M/s. Maheeraja Constructions, Hyderabad. All Foundations and Structure Erections completed. 12 No.s out of 22 No.s Equipment Erection Completed.

8.0 Modification of Kalikiri for Gurramkonda line (March - 2012)

P.O. issued on 21-9-2011 to M/s. Chandra Reddy & Co., Tirupathi. 10 No's out of 12 No's Tower Foundations completed. 9 No's out of 12 No's Tower Erections completed.

8.1 Connected bay at 220 KV Kalikiri(Jan - 2012)

P.O. issued on 21-9-2011 to M/s. Chandra Reddy & Co., Tirupathi. 12 No.s out of 19 No.s Structure Foundations completed. 12 No.s out of 23 No.s Structure's Erection Completed

9.0 Erection of 132/33KV SS at Lingala (2x16MVA)

P.O. Issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. Charged on 30.1.2012.

9.1 Erection of 132KV Line from Pulivendula to Lingala (18.38Kms):

P.O. issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. Charged on 30.1.2012.

10.0 Erection of 132/33KV SS at Duvvur (1x31.5 MVA+1x16MVA) (April - 2012)

L.O.I. issued on 06-4-2011 to M/s. ICSA, Hyderabad. Control Room Slab completed.

10.1 132KV DC/SC Line (23Kms) and 2nd Circuit Stringing (8.5Kms) to Duvvur SS (April - 2012)

L.O.I. issued on 06-04-2011 to M/s. ICSA, Hyderabad. Check Survey 8.5 Km completed. No gang available at site. Show cause noticed issued to contractor to complete the work in time.

11.0 132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (March - 2012)

P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Structure Erections completed, 103 No's out of 113 Equipment Erection completed.

11.1 132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (March - 2012)

P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 36 No's out of 46 Foundations completed, 17 No's out of 46 No's Tower Erection completed. For 10 Loc's ROW problems, tower earthing under progress. Crops laid and it takes 2 months to complete.

- 12.0 **132/33KV SS at Madhavaram near Mantralayam (2x16 MVA) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District**
P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt. Ltd, Secunderabad. Layout approved by Chief Engineer/Zone. Site not handed over due to land dispute pending in High court. Dispute is regarding shares of brothers under HDF(Hindu undivided families).
- 12.1 **Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)**
P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations Completed, 5 No.s out of 105 No.s Towers Erection was completed.
- 13.0 **220KV Switching Station at RTSS, Gooty(March -2012)**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P.Chandra Reddy & Co, Gudur. All Foundations ,Structures Erection and Equipment Erection completed.
- 13.1 **220KV LILO from Gooty Switching station to Gooty RS (1.44Kms) (March -2012)**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundations and Erections Completed, 1.40Kms out of 1.44Kms Stringing completed.
- 14.0 **Erection of 132KV Switching station for RTSS at Komali in Ananthapur Distrcit and Metering and Termination at RTSS, Komali (Mar-2012)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Structure Erections completed and 38 No.s out of 39 No.s Equipment Erections are completed.
- 14.1 **Erection of 132KV LILO to 132KV LILO to 132KV Switching Station at Komali from Tadipatri-Ankireddypalli 132KV Line (1.7 Kms) (Mar-2012)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Tower Erections completed, 1.66Km out of 1.675Km Stringing completed.
- 15.0 **Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (June-2012):**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 90 No's out of 92 Foundations completed, 109 No.s out of 122 No.s Structure Erections completed.
- 15.1 **132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (33Kms) (June -2012):-**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 80 No's out of 99 Tower Foundations Completed, 23 No.s out of 99 No.s Tower Erections are completed.
- 16.0 **2nd Circuit Stringing from 220KV Pulivendula SS to 132 KV Pulivendula SS (May -2012):-**
L.O.I issued on 5.11.11 to M/s.Silpha Electrification, Hyderabad. Line profile handed over on 6.11.2011
- 16.1 **1 No. 132 KV Bay at 132 KV SS Pulivendula SS (May -2012):-**
L.O.I issued on 5.11.11 to M/s.Silpha Electrification, Hyderabad. Site handed over on 4.11.2011 10 No.s out of 13 No.s Structure Foundations completed. 12 No.s out of 14 No.s Structure's Erection Completed

**CHIEF ENGINEER
CONSTRUCTION-II**