

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY
APEREC AS ON 30/09/2011**

VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES :-

1.0 132KV LILO to Gunadala – Gangoor (0.5 Km) (Oct-2011)

P.O. issued on 06-04-2009 to M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad JV with M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad. Line works held up due to court case. It is proposed to lay under ground cable. Revised administrative approval was accorded. For calling limited tenders for UG cable work was approved. Technical sanction is under process.

2.0 132KV DC/SC Line from 220KVSS Rentachintala to 132KVSS Macherla (15Kms) (Oct-2011)

P.O. issued on 30-09-2009 to M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad JV with M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad. 50 No's out of 58 Foundations completed, 40 No's out of 58 Towers Erection completed.

3.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki 'X' Roads (36 Kms) (Oct-2011) (Lot-I)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 107 No's out of 115 Foundations completed, 97 No's out of 115 Towers Erection completed.

3.1 Erection of 220KV DC Line from Medarmetla – Addanki 'X' Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (Oct-2011) (Lot-II)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 105 No's out of 110 Foundations completed, 100 No's out of 110 Towers Erection completed.

4.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA)

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed. Sub-Station will be charged after completion of the line works.

5.0 Erection of 132KV/33KV SS at Tanguturu (2x16 MVA) (Oct-2011)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s. Sree Hanuman Electricals, Hyd. All Foundations and Structure's Erection completed, 55 No's out of 108 Equipment Erections completed.

5.1 Erection of 132KV LILO to Tanguturu 132KV SS from 132KV Ongole to Agrigold-Biomas feeder (2.85Kms) (Oct-2011)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s. Sree Hanuman Electricals, Hyderabad. 11 No's out of 12 Foundations completed, 8 No's out of 12 Tower's Erection completed.

6.0 Erection of 132/33KV SS at Menakur (1x16+1x31.5MVA) (Mar-2012)

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. Site handed over to contractor on 17-06-2011. Levelling completed. Compound wall under progress.

6.1 Erection of 132KV DC/SC line form 132KV SS Gudur to 132KV SS at Menakur(26.3 Kms) (Mar-2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. 80% profiles handed over on 17-06-2011. 11 No's out of 97 No.s Foundations completed.

6.2 Erection of 132KV Bay at 132 KV SS Gudur (Mar-2012)

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd

7.0 Erection of 33 features at 132KV SW.Station Tangeda(April-2012)

P.O. issued on 06-06-2011 to M/s.Heavy Engineering company,Ongole. Levelling completed.

8.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla (April-2012)

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. Check survey completed.
2 No.s out of 34 No.s Foundations completed.

VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES:-

9.0 Balance works of 220KV DC line from Kalapaka to Brandix (5.00 Kms) (Oct-2011)

P.O. issued on 08-10-2009 to M/s. Sneha Constructions, Hyderabad JV with M/s Way to interactive India Pvt Ltd Hyd. All works completed and ready for charging.

9.1 Balance works of 220KV DC Line from Kalapaka to Brandix (3.60Kms) (Oct-2011)

M/s. Abhijeeth Ferrotech. Ltd. All works completed and ready for charging.

9.2 2No's 220KV Bays at Kalapaka 400KV SS for Kalapaka Brandix DC Line(Oct-2011)

P.O. issued on 25-05-2010 to M/s. Sree Geethanjali Constructions. All works completed and ready for charging.

10.0 Erection of 132KV Sub-station at Narsannapet (1x31.5) (Oct -2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 71 No's Structure Foundations out of 76 completed, 50 No's Structure Erections out of 64 Completed, 48 No.s out of 72 No.s Equipment erection completed.

10.1 Erection of 132KV DC/SC Line from Tekkali to Narsannapet SS (27.4Kms) (Oct - 2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd . JV with M/s. Bhavani Electricals, Hyderabad. All Foundations and Towers Erection completed, 18.0 Kms out of 27.4Kms Stringing completed.

11.0 Erection of 132KV SS at Kothapeta (1x31.5 MVA) (Oct - 2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations completed, 81 No's out of 85 Structure Erections completed, 67 No,s of 72 Equipment Erections completed.

11.1 Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (15.6Kms) (Jan' -2012)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 34 No's out of 54 No's Foundations completed.

12.0 Erection of 132KV Penugonda SS (2x16 MVA) (Mar'-2012)

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.59 No's out of 92 No's Structure Foundations completed, 36 No.s out of 125 No.s Structure Erection completed, 6 No.s out of 88 No.s Equip ment erection completed.

- 12.1 **Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km) (Mar'2012)**
P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. 3No's out of 29No's Foundations completed.
- 13.0 **Erection of 220KV VSS-MRS DC Line with twin Moose Conductor (For Addl. Load to M/s. RINL) (6.19 Km) (Sep' - 2011)**
P.O. issued on 16-05-2009 to M/s. Sujana Towers Limited. All works completed and CKT – I charged on 29-07-2011.CKT-II charged on 17-9-2011.
- 13.1 **Erection of 2 No's 220KV Metering Bays at 220K V SS MRS (M/s. RINL, Vizag) (Oct - 2011)**
P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Ltd JV with M/s. Vertex Constructions, Hyd. 32 No's out of 37 Structure Foundations completed.
- 14.0 **2nd Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2nd circuit and TT Tower (Dec - 2011)**
P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyd. 3.062 Km out of 15.0 Kms Stringing completed
- 14.1 **Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each. (Dec - 2011)**
P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyderabad. 13 No's out of 34 Structure Foundations completed. For construction of 220 Kv Bay at Pendurthy SS, District Collector VSP issued orders for alienation of Ac 0.6 cnts of land and balance ac 0.14 cents is to be allotted.
- 15.0 **2nd Circuit on 132KV Tekkali – Palasa Line (30Kms) (Sep - 2011)**
P.O. issued on 31-07-2010 to M/s. R R Durafabs Pvt Ltd. JV with M/s. Advik Builders, Hyd. All Foundations and Tower Erections completed, 29.7 Kms out of 30Kms Stringing completed.
- 15.1 **132KV Bays at Tekkali SS and Palasa SS (Sep - 2011)**
P.O. issued on 31-07-2010 to M/s. R R Durafabs Pvt Ltd. JV with M/s. Advik Builders, Hyd. All Foundations, Tower Erections and Equipment Erection completed.
- 16.0 **Erection of 132KV DC/SC Line from Peddapuram – Prathipadu (21 Kms) (Sep - 2011)**
P. O. issued on 29-05-2009 to M/s. SECO Engg. Company, Tanuku JV with M/s. Aditya Transmissions Ltd. Charged on 28-9-2011
- 16.1 **132KV Bays at Peddapuram and Prathipadu (Sep - 2011)**
P.O. issued on 29-05-2009 to M/s. SECO Engg. Company, Tanuku JV with M/s. Aditya Transmissions Ltd. Charged on 28-9-2011.
- 17.0 **2nd Circuit Stinging on 132KV Ramachandrapuram – Amalapuram Line with 32 Towers replacement (31Kms) (Oct - 2011)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. 27No's out of 28 Tower Erection completed, 29 Kms out of 31Kms Stringing completed.
- 17.1 **Erection of 132KV Bays at Ramachandrapuram & Amalapuram(Oct - 2011)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. All Foundations and Structures Erection completed, 18 No's out of 24 No's Equipment Erection completed.
- 18.0 **Erection of HV and LV Bays for 3rd 100 MVA PTR at 220KV Kakinada**
P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Pvt Limited, JV with M/s. Vertex Constructions, Hyderabad. 100 MVA PTR charged on 18-8-2011

- 19.0 **Rearrangement of 132KV LILO to 220KV Bhimavaram SS as 132KV DC Line from 132KV Bhimavaram SS (1.5 Kms) (Jan - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. 1 No. out of 3No's Foundations completed.
- 19.1 **2No's 132KV Bays at 132KV Bhimavaram SS (Jan - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. All Foundations and Structure Erections Completed, 14 No's out of 24 No's Equipment Erection completed.
- 20.0 **2nd Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (Nov - 2011)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 5No's out of 22No's Foundations completed 23Kms out of 35 Kms Stringing completed.
- 20.1 **132KV Bays at Nidadavolu & Saggonda (Nov - 2011)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Cable laying and its termination is to be taken up.
- 21.0 **Erection of Narsipatnam 132KV SS (May - 2012)**
P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Approved layout handed over to contractor. Ground levels completed.
- 21.1 **132KV DC/SC line including part of 2nd ckt from Koruprolu SS to Narsipatnam SS (May - 2012).**
P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Line profile approval handed over to the Contractor on 12-9-2011.
- 22.0 **Erection of 132/33KV features at Pendurthy 220KV SS (Jan-2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 38 No.s out of 62 No.s Structure foundations completed
- 23.0 **Erection of Rajam 132KV SS (April – 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd.
- 23.1 **132KV DC/SC line from Garividi to Rajam SS (April – 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd.
- 24.0 **Erection of Pratapnagar 132KV SS (March – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Approved layout handed over to Contractor. 25% site leveling works are completed.
- 24.1 **132KV LILO line to Pratapnagar SS from 132KV Kakinada (Jan – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Line profile approval handed over to the Contractor. Work not taken up due to Standing crops.
- 25.0 **2nd CKT on 132KV Pendurthy – Kasimkota Line (Jan – 2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Tower schedule handed over to the Contractor on 20-7-2011. Work to be commenced.
- 25.1 **132KV Bays at Pendurthy SS and Kasimkota SS (Jan – 2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved lay out handed over to the Contractor on 20-7-2011. Work to be commenced.

- 25.2 **Erection of 2nd 50 & 100 MVA PTR bay works at 220KV Brandix SS in Visakhapatnam Dist (Jan – 2012).**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011. Work to be commenced.
- 26.0 **2 Nos. 132KV LILO to DairyFarm SS from 132KV Simhachalam – Nakkavanipalem and 132KV Simhachalam – Commonpoint SS.(March-2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Detailed survey is to be taken up. Permission from Simhachalam Devasthanam requested to lay the line through their land. Permission is awaited.
- 27.0 **2nd CKT on 132KV Bobbili – Parvathipuram Line (Jan-2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. PERT Chart to be submitted by the Contractor.
- 27.1 **132KV Bays at Bobbili SS and Parvathipuram SS (Jan-2012)**
P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. Approved layout handed over to Contractor on 25-07-2011. Work is to be taken up.
- 28.0 **2nd CKT stringing on 132KV Amalapuram – Rajole Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work is not commenced due to standing crops.
- 28.1 **Erection of 132Kv Bays at Amalapuram & Rajole (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011. Excavation works at Rajole end is under progress.
- 29.0 **3rd conductor stringing on 132KV Peddapuram – Samalkota RTS Line (Jan- 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work is not commenced due to standing crops.
- 29.1 **Erection of 3 No's 132KV Bays at Samlakota SS & Peddapuram SS (Jan – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 25 No.s out of 40 No.s Structure Foundations completed
- 30.0 **2nd CKT Stringing on 132KV Rajole – Narasapur Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work is not commenced due to standing crops.
- 30.1 **Erection of 132KV Bays at Rajole (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Excavation works are under progress.
- 31.0 **2nd CKT stringing on 132KV Bhimavaram – Narasapur Line (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work is not commenced due to standing crops.
- 31.1 **Erection of 132KV Bay at Bhimavaram (April – 2012)**
P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011. Work is to be taken up.

- 32.0 **Diversion of 132 KV Gajuvaka- Navalwarf DC line to avoid polluted areas.(Jan-2012)**
P.O. Issued on 04-06-2011 to M/s. Sree Geetanjali Constructions, Hyderabad. Detailed survey is under progress.
- 33.0 **Erection of 132 KV Pithapuram SS (June-2012)**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions.
- 33.1 **132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pithapuram SS (June -2012)**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions. Work is not commenced due to Standing crops.
- 34.0 **Erection of 132 Kv Biccavolu and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS(June-2012).**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions.
- 34.1 **Erection of 132 Kv DC/SC line from 220 Kv Samalkota SS to Proposed Biccavolu SS(June-2012).**
P.O.Issued on 11-10-2011 to M/s. Sriman Constructions. Work is not commenced due to standing crops.
- 35.0 **2nd CKT Stringing on 132 Kv Ramachandrapuram-Kakinada line.(Mar-2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi. Work is not commenced due to standing crops.
- 35.1 **Erection of 132 KV Bays at RamachandrapuramSS and Kakinada SS.(Mar-2012)**
P.O.Issued on 28-06-2011 to M/s. Chandra Reddy, Tirupathi Approved bay layout is handed over to the agency on Dt.22.09.2011. Works are to be commenced.
- 36.0 **Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(June-2012)**
L.O.I Issued on Dt.11-08-2011. PERT Chart to be submitted by the Contractor.
- 36.1 **Erection of 220 kV DC line from Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).(June-2012)**
L.O.I Issued on Dt.11-08-2011. PERT Chart to be submitted by the Contractor.
- 37.0 **Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .(June-2012)**
L.O.I Issued on Dt.30-07-2011. PERT Chart to be submitted by the Contractor.
- 38.0 **Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III) .(June -2012)**
L.O.I Issued on Dt.17-08-2011. PERT Chart to be submitted by the Contractor.
- 38.1 **Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Lot-3).(June -2012)**
L.O.I Issued on Dt.17-08-2011. PERT Chart to be submitted by the Contractor.
- 39.0 **Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (June-2012)**
L.O.I Issued on Dt.30-07-2011. PERT Chart to be submitted by the Contractor.

39.1 Erection of 2 nos. Bays at 220/132 kV Garividi SS and 132 kV DC line on turnkey basis (Lot-4) in Vizianagaram (Dist)(June-2012)

L.O.I Issued on Dt.30-07-2011. PERT Chart to be submitted by the Contractor.

40.0 Erection of 132kV dedicated feeder to M/s. NCS sugars from 132kV Bobbili SS.(Oct-2011)

Turnkey Work by M/s.NCS for their dedicated feeder. All foundations and Tower erections are completed. 4.5 Km out of 6.5 Km Stringing was completed.

KADAPA ZONE POWER TRANSMISSION SCHEMES:-

41.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (Dec-2011)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 92 No's out of 131 Foundations Completed, 81 No's out of 131 Towers Erection completed.

41.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (Dec -2011)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 111 No's out of 124 Foundations completed, 85 No's out of 124 Towers Erection completed.

41.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (41 Kms) (Dec -2011)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 79 No's out of 128 Foundations completed, 60 No's out of 128 Towers Erection completed.

42.0 132KV SS at Ieeza Mahaboobnagar (2x16 MVA) (Oct-2011)

P.O. issued on 27-03-2008 to M/s. G.R. Constructions, Hyd. All works completed.

42.1 132KV DC/SC Line from Alampur X-Roads to Ieeza (42 Kms) (Oct-2011)

P.O. issued on 27-03-2008 to M/s. G.R. Constructions, Hyderabad. 139 No's out of 139 Foundations, 136 No's out of 139 Structure's Erection completed, 25Kms out of 42 Kms Stringing completed.

43.0 220KV Line from 400KV Chittoor to Palamaneru SS (58 Kms) (Oct -2011)

P.O. issued on 10-7-2008 to M/s. Maytas Infra Ltd, Hyd JV with M/s. Bhavani Electricals Ltd, Hyd. 194 No's out of 194 Foundations completed, 194 No's out of 194 Towers Erection completed, 54.5Kms out of 58 Kms Stringing completed.

44.0 220KV SS at Nagari (2x100 MVA) (Oct - 2011)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Aditya Transmissions, Hyd. 87No's out of 87 Foundations completed, 90 No's out of 90 Structure's Erection completed, 62 No's out of 66 Equipment Erection completed.

44.1 220KV LILO from 220KV Renigunta – Chittoor Line (37.748 Kms) (Oct-2011)

P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Adity Transmissions, Hyd. 109No's out of 120 Foundations completed, 104 No's out of 120 No.s Towers Erection completed, 15 Kms out of 37.748 Kms Stringing completed.

45.0 220KV SS at Rachaguneri in Chittoor District (2x100 MVA) (Dec - 2011)

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 140No's out of 195 Foundations completed, 103 No's out of 214 Structure Erections completed.

- 45.1 **220KV LILO Line to proposed Rachagunneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (Dec - 2011)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 5 No.s out of 6No's Foundations completed, 2No's out of 6No.s Towers Erection completed
- 45.2 **132KV DC/SC Line from proposed Rachagunneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (Dec - 2011)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 53 No's out of 68 Foundations completed, 45 No's out of 68 No.s Tower Erections completed.
- 46.0 **Erection of 132KV SS at Tirumala including 1 No. 132KV Bay at 132KV Chandragiri SS (2x16MVA) (Nov - 2011)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Structure Foundations 12 No.s out of 82 No.s completed.
- 46.1 **132KV DC/SC Line at Tirumala end (0.5Kms) (Nov - 2011)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Works to be commenced, site handed on 05-02-2011.
- 47.0 **Erection of 132KV SS at Somala (1x31.5 MVA+1x16 MVA) (Nov - 2011):-**
L.O.I issued on 28-04-2011 to M/s. P Chandra Reddy, Tirupathi. 48 No's out of 91 Foundations Completed, 41 No's out of 79 Structure's Erection completed, 35 No.s out of 101 No.s Equipment Erection .
- 47.1 **Erection of 132KV LILO from Kalikiri – Irala 132KV Line to proposed Somala SS (5Kms) (Nov - 2011)**
L.O.I issued on 28-04-2011 to M/s. P Chandra Reddy, Tirupathi. All Foundations completed, 14 No's out of 15 Tower's Erection completed, 0.6 Km out of 4.5 Kms Stringing completed.
- 48.0 **33KV Features at 220KV SS Pulivendula (Sep -2011)**
P.O. issued on 20-11-2010 to M/s. Sri Hari Constructions, Kurnool. All works completed and Charged on 03-09-2011 .
- 49.0 **132KV Switching station at RTSS, Muddanur (Aug - 2011):**
P.O. issued on 12-05-2009 to M/s. Power Tech Constructions Pvt. Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. Charged on 02-09-2011 .
- 49.1 **Erection of 132KV LILO from Yerraguntla – Tadipatri SC Line to 132KV Switching Station at RTSS, Muddanur (4.5 Kms) (Aug - 2011):**
P.O. issued on 12-05-2009 to M/s. Power Tech Constructions Pvt. Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. Charged on 02-09-2011
- 50.0 **Erection of 132/33KV SS at Lingala (2x16MVA) (Oct - 2011):**
P.O. issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. 81 No's out of 81No's Foundations completed, 114No's out of 114No's Structure Erection completed, 18 No.s out of 95 No.s Equipment Erection completed.

- 50.1 **Erection of 132KV Line from Pulivendula to Lingala (18.38Kms) (Oct - 2011) :**
P.O. issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. 42 No's out of 50Nos Foundations completed, 31 No's out of 50No's Tower Erection completed.
- 51.0 **Erection of 132/33KV SS at Duvvur (1x31.5 MVA+1x16MVA) (April - 2012)**
L.O.I. issued on 06-4-2011 to M/s. ICOSA, Hyderabad. Control Room Upto lintel level completed and Retaining wall work in progress.
- 51.1 **132KV DC/SC Line (23Kms) and 2nd Circuit Stringing (8.5Kms) to Duvvur SS (April - 2012)**
L.O.I. issued on 06-04-2011 to M/s. ICOSA, Hyderabad. Excavation work under progress. Presently line work held up due to existing crops.
- 52.0 **132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (Oct - 2011)**
P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 97 No's out of 97 Foundations completed, 126No's out of 126No's Structure Erection completed, 103 No's out of 113 Equipment Erection completed.
- 52.1 **132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (Oct - 2011)**
P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 36 No's out of 46 Foundations completed, 17No's out of 46No's Tower Erection completed.
- 53.0 **220KV Switching Station at RTSS, Gooty(Oct - 2011)**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P.Chandra Reddy & Co, Gudur. All Foundations and Structures Erection completed, 39 No's out of 43 Equipment Erection completed.
- 53.1 **LILo from Gooty Switching station to Gooty RS (1.44Kms) (Oct - 2011)**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundations completed, 7 No's out of 7 Towers Erection Completed, 1.40Kms out of 1.44Kms Stringing completed.
- 54.0 **Erection of 132KV Switching station for RTSS at Komali in Ananthapur Distrcit and Metering and Termination at RTSS, Komali (Oct - 2011)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 32No's out of 48 No's Foundations completed, 31 No's out of 50No's Structure Erection completed and 24 No.s out of 39 No.s Equipment Erection completed.
- 54.1 **Erection of 132KV LILo to 132KV LILo to 132KV Switching Station at Komali from Tadipatri-Ankireddypalli 132KV Line (1.7 Kms) (Oct-2011)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Tower Erections completed, 1.66Km out of 1.675Km Stringing completed.
- 55.0 **2No's 220KV Bays at Hindupur:**
P.O. issued on 10-09-2010 to M/s. Hyderabad Power Installations, Hyderabad. Charged on 30.9.2011
- 56.0 **Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (Oct - 2011):**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 75 No's out of 103 Foundations completed, 79 No.s out of 130 No.s Structure Erections completed.

- 56.1 **132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadi ri SS (30Kms) (Oct - 2011):-**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 28 No's out of 100 Foundations Completed.
- 57.0 **Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)**
P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations Completed, 5 No.s out of 105 No.s Towers Erection was completed.
- 57.1 **132/33KV SS at Madhavaram near Mantralayam (2x16 MVA) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District**
P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt. Ltd, Secunderabad.
- 58.0 **Erection of 2nd Circuit stringing of Puttur-Nagari 132KV DC/SC Line (19.4Km) and 2 No.s Bay extensions at Puttur and Nagari 132 KV(Nov-2011)**
L.O.I. issued on 03-02-2011 to M/s. Maheeja Constructions, Hyderabad. 23 No's out of 25No's Foundations Completed, 23 No.s out of 25 No.s Structure Erection was completed.
- 59.0 **Modification of Kalikiri for Gurramkonda line & connected bya at 220 KV Kalikiri(Nov-2011)**
L.O.I. issued on 02-07-2011 to M/s. Chandra Reddy & Co., Tirupathi. Works to be taken up .

**CHIEF ENGINEER
CONSTRUCTION-II**