

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY
APERC AS ON 31/07/2011**

1.0 VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES:-

1.1 132KV LILO to Gunadala – Gangoor (0.5 Km)

P.O. issued on 06-04-2009 to M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad JV with M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad. Line works held up due to court case.

2.0 132KV DC/SC Line from 220KVSS Rentachintala to 132KVSS Macherla (15Kms) (Sep-2011)

P.O. issued on 30-09-2009 to M/s. Sanjay Technical Services Pvt. Ltd, Hyderabad JV with M/s. Lakshmi Transcon Pvt. Ltd, Hyderabad. 45 No's out of 58 Foundations completed, 22 No's out of 56 Towers Erection completed.

3.0 Erection of 220KV DC Line from VTS to Tallapally (from VTS end) (67.8 Kms) (July-2011)

P. O. issued on 03-12-2004 to M/s. Silpha Electrification, Hyderabad. Line is charged on 02-07-2011.

3.1 Erection of 220KV DC Line from VTS to Tallapally (from Tallapally end) (65.12 Kms)(July-2011)

P.O. issued on 03-12-2004 to M/s. Silpha Electrification, Hyderabad. Line is charged on 02-07-2011.

4.0 Erection of 220KV DC Line from 220KV SS Podili to Medarametla – Addanki 'X' Roads (36 Kms) (Sep-2011) (Lot-I)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 104 No's out of 115 Foundations completed, 68 No's out of 115 Towers Erection completed.

4.1 Erection of 220KV DC Line from Medarmetla – Addanki 'X' Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (Sep-2011) (Lot-II)

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. 103 No's out of 110 Foundations completed, 67 No's out of 110 Towers Erection completed.

5.0 2phase 132KV DC/SC Line from Brahmdevam SS to RTSS Nidiguntapalem & Connected Bays

P.O. issued on 02-03-2009 to M/s. Vertex Engineers, Hyderabad. All works completed. Charged on 12-05-2011 and service released on 13-05-2011.

6.0 Erection of 132KV Sub-station at Auto Nagar (2x31.5 MVA)

P.O. issued on 06-04-2009 to M/s. Lakshmi Engineering co, Hyderabad JV with M/s. Sanjay Technical Services Pvt Limited, Hyderabad. All Sub-station works completed. Sub-Station will be charged after completion of the line works.

7.0 Erection of 132KV/33KV SS at Tanguturu (2x16 MVA) (Aug-2011)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s. Sree Hanuman Electricals, Hyd. 96 No's out of 97 Foundations completed, 120 No's out of 120 Structure's Erection completed, 40 No's out of 108 Equipment Erections completed.

7.1 Erection of 132KV LILO to Tanguturu 132KV SS from 132KV Ongole to Agrigold-Biomas feeder (2.85Kms) (Aug-2011)

P.O. issued on 22-11-2010 to M/s. Bharat Electrical works JV with M/s. Sree Hanuman Electricals, Hyderabad. 11 No's out of 12 Foundations completed, 6 No's out of 12 Tower's Erection completed.

8.0 Erection of 132/33KV SS at Menakur (1x16+1x31.5MVA) (Mar-2012)

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. Site handed over to contractor on 17-06-2011. Contour levels taken. Levelling under progress.

8.1 Erection of 132KV DC/SC line form 132KV SS Gudur to 132KV SS at Menakur(26.3 Kms) (Mar-2012).

P.O. issued on 27-05-2011 to M/s. MVR Infra, Hyderabad JV with M/s. Geethanjali Constructions, Hyd. 80% profiles handed over on 17-06-2011.

9.0 Erection of 33 features at 132KV SW.Station Tangeda

P.O. issued on 06-06-2011 to M/s.Heavy Engineering company,Ongole.Levelling under progress.

10.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla.

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. Check survey completed. Excavation work under progress.

11.0 VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES:-

12.0 Balance works of 220KV DC line from Kalapaka to Brandix (5.00 Kms) (July-2011)

P.O. issued on 08-10-2009 to M/s. Sneha Constructions, Hyderabad JV with M/s Way to interactive India Pvt Ltd Hyd. All Foundations completed, All Towers Erection completed, Stringing completed.

12.1 Balance works of 220KV DC Line from Kalapaka to Brandix (3.60Kms) (July-2011)

M/s. Abhijeeth Ferrotech. Ltd. All Foundations completed, All Towers Erection completed, Stringing completed.

12.2 2No's 220KV Bays at Kalapaka 400KV SS for Kalapaka Brandix DC Line

P.O. issued on 25-05-2010 to M/s. Sree Geethanjali Constructions. All Foundations, Structures Erection and Equipment Erection completed.

13.0 Erection of 132KV Sub-station at Narsannapet (1x31.5) (Aug -2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 70 No's Structure Foundations out of 76 completed, 42 No's Structure Erections out of 64 Completed.

13.1 Erection of 132KV DC/SC Line from Tekkali to Narsannapet SS (27.4Kms) (Aug - 2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd . JV with M/s. Bhavani Electricals, Hyderabad 96No's Out of 96 Foundations completed, 95 No's out of 96 Towers Erection completed, 9.4Kms out of 27.4Kms Stringing completed.

14.0 Erection of 132KV SS at Kothapeta (1x31.5 MVA) (June - 2012)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 139No's Out of 139 Structure Foundations completed, 81 No's out of 85 Structure Erections completed, 37 No,s of 72 Equipment Erections completed.

14.1 Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (15.6Kms) (Aug'-2011)

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. 34 No's out of 54 No's Foundations completed.

15.0 Erection of 132KV Penugonda SS (2x16 MVA) (Nov'-2011)

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.60 No's out of 97 No's Structure Foundations completed.

15.1 Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km) (Jan'2012)

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission. 3No's out of 29No's Foundations completed.

- 16.0 **Erection of 220KV VSS-MRS DC Line with twin Moose Conductor (For Addl. Load to M/s. RINL) (6.19 Km) (Aug - 2011)**
P.O. issued on 16-05-2009 to M/s. Sujana Towers Limited. 28 No's out of 28 Foundations completed, 27No's out of 28 Towers Erection completed, 5.726 Kms out of 6.19 Kms Stringing Completed.
- 16.1 **Erection of 2 No's 220KV Metering Bays at 220KV SS MRS (M/s. RINL, Vizag) (Aug - 2011)**
P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Ltd JV with M/s. Vertex Constructions, Hyd. 20 No's out of 37 Structure Foundations completed.
- 17.0 **2nd Circuit on 220KV Pendurthy – Dairy farm and connected bays, 2nd circuit and TT Tower (Oct - 2011)**
P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyd. Land acquisition is under process at Collector Office, Visakhapatnam.
- 17.1 **Erection of 2 No's 220KV Bays at Pendurthy and Dairy farm each. (Oct - 2011)**
P.O. issued on 09-03-2011 to M/s. Indu Projects, Hyderabad. 12 No's out of 34 Structure Foundations completed.
- 18.0 **2nd Circuit on 132KV Tekkali – Palasa Line (30Kms) (Aug - 2011)**
P.O. issued on 31-07-2010 to M/s. R R Durafabs Pvt Ltd. JV with M/s. Advik Builders, Hyd. 2 No's out of 2 Foundations completed, 1 No out of 2 No's Tower Erection completed, 28Kms out of 30Kms Stringing completed.
- 18.1 **132KV Bays at Tekkali SS and Palasa SS (Aug - 2011)**
P.O. issued on 31-07-2010 to M/s. R R Durafabs Pvt Ltd. JV with M/s. Advik Builders, Hyd. 26 No's out of 26 foundations completed, 35 No's out of 35 Structure Erections completed, 35 No's out of 35 Equipment Erection completed.
- 19.0 **Erection of 132KV DC/SC Line from Peddapuram – Prathipadu (21 Kms) (Aug - 2011)**
P. O. issued on 29-05-2009 to M/s. SECO Engg. Company, Tanuku JV with M/s. Aditya Transmissions Ltd. 73 No's out of 73 Foundations completed, 73 No's out of 73 Towers Erection Completed and 20.7Kms out of 21Kms Stringing completed.
- 18.1 **132KV Bays at Peddapuram and Prathipadu (Aug - 2011)**
P.O. issued on 29-05-2009 to M/s. SECO Engg. Company, Tanuku JV with M/s. Aditya Transmissions Ltd. All works completed.
- 19.0 **2nd Circuit Stinging on 132KV Ramachandrapuram – Amalapuram Line with 32 Towers replacement (31Kms) (Aug - 2011)**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. 27No's out of 28 Tower Erection completed, 27Kms out of 31Kms Stringing completed.
- 19.1 **Erection of 132KV Bays at Ramachandrapuram & Amalapuram**
P.O. issued on 04-08-2010 to M/s. Chandra Reddy, Tirupathi. All Foundations and Structures Erection completed, 6 No's out of 24 No's Equipment Erection completed.
- 20.0 **Erection of HV and LV Bays for 3rd 100 MVA PTR at 220KV Kakinada**
P.O. issued on 09-06-2010 to M/s. Amara Raja Power Systems Pvt Limited, JV with M/s. Vertex Constructions, Hyderabad. All Foundations, Structure's Erection and Equipment Erection Completed. 100 MVA PTR erected and ready for charging .

- 21.0 **Rearrangement of 132KV LILO to 220KV Bhimavaram SS as 132KV DC Line from 132KV Bhimavaram SS (1.5 Kms) (Jan - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. 1No out of 3No's Foundations completed.
- 21.1 **2No's 132KV Bays at 132KV Bhimavaram SS (Jan - 2012)**
P.O. issued on 04-08-2010 to M/s. Abhi Constructions Ltd Nellore. All Foundations and Structure Erections Completed, 14 No's out of 24 No's Equipment Erection completed.
- 22.0 **2nd Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (Nov - 2011)**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 5No's out of 22No's Foundations completed, 1.7Kms out of 19.8Kms Stringing completed.
- 22.1 **132KV Bays at Nidadavolu & Saggonda**
P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Earthing works under progress.
- 23.0 **Erection of Narsipatnam 132KV SS (May - 2012)**
P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Approved layout handed over to contractor.
- 23.1 **132KV DC/SC line including part of 2nd ckt from Koruprolu SS to Narsipatnam SS.**
P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Line profile approval to be handed over to the Contractor.
- 24.0 **Erection of 132/33KV features at Pendurthy 220KV SS (Jan-2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to contractor on 20-07-2011.
- 25.0 **Erection of Rajam 132KV SS (April – 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Approved layout handed over to contractor on 23-07-2011.
- 25.1 **132KV DC/SC line from Garividi to Rajam SS (April – 2012)**
P.O. issued on 22-07-2011 to M/s. Aster Pvt. Ltd. Line profile approval to be handed over to the Contractor.
- 26.0 **Erection of Pratapnagar 132KV SS (March – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Approved layout handed over to Contractor.
- 26.1 **132KV LILO line to Pratapnagar SS from 132KV Kakinada (Jan – 2012)**
P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. Line profile approval to be handed over to the Contractor.
- 27.0 **2nd CKT on 132KV Pendurthy – Kasimkota Line (Jan – 2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.
- 27.1 **132KV Bays at Pendurthy SS and Kasimkota SS (Jan – 2012)**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Work will be commenced from 10-08-2011.
- 27.2 **Erection of 2nd 50 & 100 MVA PTR bay works at 220KV Brandix SS in Visakhapatnam Dist.**
P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011.

28.0 2 Nos. 132KV LILO to DairyFarm SS from 132KV Simhachalam – Nakkavanipalem and 132KV Simhachalam – Commonpoint SS.

P.O. issued on 19-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Detailed survey is to be taken up. Permission from Simhachalam Devastanam requested to lay the line through their land.

29.0 2nd CKT on 132KV Bobbili – Parvathipuram Line (Jan-2012)

P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions.

29.1 132KV Bays at Bobbili SS and Parvathipuram SS (Jan-2012)

P.O. issued on 22-07-2011 to M/s. Sree Geetanjali Constructions. Approved layout handed over to Contractor on 25-07-2011.

30.0 2nd CKT stringing on 132KV Amalapuram – Rajole Line (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.

30.1 Erection of 132Kv Bays at Amalapuram & Rajole (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011.

31.0 3rd conductor stringing on 132KV Peddapuram – Samalkota RTS Line (Jan- 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.

31.1 Erection of 3 No's 132KV Bays at SSS & Peddapuram (Jan – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.

32.0 2nd CKT Stringing on 132KV Rajole – Narasapur Line (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.

32.1 Erection of 132KV Bays at Rajole (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011.

33.0 2nd CKT stringing on 132KV Bhimavaram – Narasapur Line (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd.

33.1 Erection of 132KV Bay at Bhimavaram (April – 2012)

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Approved layout handed over to Contractor on 20-07-2011.

34.0 KADAPA ZONE POWER TRANSMISSION SCHEMES:-

35.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (Dec-2011)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 84 No's out of 131 Foundations Completed, 67 No's out of 131 Towers Erection completed.

35.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (41 Kms) (Dec -2011)

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 97 No's out of 124 Foundations completed, 77 No's out of 124 Towers Erection completed.

- 35.2 **220KV DC Line from Pulivendula to Hindupur (Lot-III) (41 Kms) (Dec -2011)**
P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd, Hyd 68 No's out of 128 Foundations completed, 50 No's out of 128 Towers Erection completed.
- 36.0 **132KV SS at Ieeza Mahaboobnagar (2x16 MVA) (Aug -2011)**
P.O. issued on 27-03-2008 to M/s. G.R. Constructions, Hyd. All Structure Foundations, Structure Erections and Equipment Erections completed.
- 36.1 **132KV DC/SC Line from Alampur X-Roads to Ieeza (42 Kms) (Aug -2011)**
P.O. issued on 27-03-2008 to M/s. G.R. Constructions, Hyderabad. 138 No's out of 139 Foundations, 134 No's out of 139 Structure's Erection completed, 24.915Kms out of 42 Kms Stringing completed.
- 37.0 **220KV Line from 400KV Chittoor to Palamaneru SS (58 Kms) (Aug-2011)**
P.O. issued on 10-7-2008 to M/s. Maytas Infra Ltd, Hyd JV with M/s. Bhavani Electricals Ltd, Hyd. 185 No's out of 194 Foundations completed, 173 No's out of 194 Towers Erection completed, 50Kms out of 58 Kms Stringing completed.
- 38.0 **220KV SS at Nagari (2x100 MVA) (Oct - 2011)**
P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Aditya Transmissions, Hyd. 87No's out of 87 Foundations completed, 90 No's out of 90 Structure's Erection completed, 62 No's out of 66 Equipment Erection completed.
- 38.1 **220KV LILO from 220KV Renigunta – Chittoor Line (37.748 Kms) (Oct-2011)**
P.O. issued on 01-07-2009 to M/s. GVPR Engineers Ltd JV with M/s. Adity Transmissions, Hyd. 107No's out of 120 Foundations completed, 100No's out of 120 Towers Erection completed, 7 Kms out of 37.748 Kms Stringing completed.
- 39.0 **220KV SS at Rachaguneri in Chittoor District (2x100 MVA) (Dec - 2011)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 103No's out of 195 Foundations completed, 76 No's out of 214 Structure Erections completed.
- 39.1 **220KV LILO Line to proposed Rachaguneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (Dec - 2011)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 1 No out of 6No's Foundations completed.
- 39.2 **132KV DC/SC Line from proposed Rachaguneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (Dec - 2011)**
P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 47 No's out of 68 Foundations completed.
- 40.0 **Erection of 132KV SS at Tirumala including 1 No. 132KV Bay at 132KV Chandragiri SS (2x16MVA) (Nov - 2011)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Site handed on 23-02-2011. Levelling under progress.
- 40.1 **132KV DC/SC Line at Tirumala end (0.5Kms) (Nov - 2011)**
P.O. issued on 25-01-2011 to M/s. Annapurna Constructions & Transmissions, Hyd. Works to be commenced, site handed on 05-02-2011.

- 41.0 **Erection of 132KV SS at Somala (1x31.5 MVA+1x16 MVA) (Nov - 2011):-**
L.O.I issued on 03-02-2011 to M/s. P Chandra Reddy, Tirupathi. 45 No's out of 91 Foundations Completed, 30 No's out of 79 Structure's Erection completed.
- 41.1 **Erection of 132KV LILO from Kalikiri – Irala 132KV Line to proposed Somala SS (5Kms) (Nov - 2011)**
L.O.I issued on 03-02-2011 to M/s. P Chandra Reddy, Tirupathi. All Foundations completed, 14 No's out of 15 Tower's Erection completed.
- 42.0 **33KV Features at 220KV SS Pulivendula (Aug -2011)**
P.O. issued on 20-11-2010 to M/s. Sri Hari Constructions, Kurnool. All Foundations, Structures Erection and Equipment Erection completed.
- 43.0 **132KV Switching station at RTSS, Muddanur (Aug - 2011):**
P.O. issued on 12-05-2009 to M/s. Power Tech Constructions Pvt. Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundations, Structures Erection and Equipment Erection Completed and ready for charging.
- 43.1 **Erection of 132KV LILO from Yerraguntla – Tadipatri SC Line to 132KV Switching Station at RTSS, Muddanur (4.5 Kms) (Aug - 2011):**
P.O. issued on 12-05-2009 to M/s. Power Tech Constructions Pvt. Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundation, Towers Erection and Stringing completed and ready for charging.
- 44.0 **Erection of 132/33KV SS at Lingala (2x16MVA) (Oct - 2011):**
P.O. issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. 76 No's out of 81No's Foundations completed, 114No's out of 114No's Structure Erection completed.
- 44.1 **Erection of 132KV Line from Pulivendula to Lingala (18.38Kms) (Oct - 2011) :**
P.O. issued on 12-01-2011 to M/s. Sri Hari Constructions, JV with M/s. Maheswara Reddy, Kadapa. 36 No's out of 50Nos Foundations completed, 19No's out of 50No's Tower Erection completed.
- 45.0 **Erection of 132/33KV SS at Duvvur (1x31.5 MVA+1x16MVA) (April - 2012)**
L.O.I. issued on 05-02-2011 to M/s. ICOSA, Hyderabad. Retaining wall work in progress.
- 45.1 **132KV DC/SC Line (23Kms) and 2nd Circuit Stringing (8.5Kms) to Duvvur SS (April - 2012)**
L.O.I. issued on 05-02-2011 to M/s. ICOSA, Hyderabad. Excavation work under progress.
- 46.0 **132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (Sep - 2011)**
P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 97 No's out of 97 Foundations completed, 126No's out of 126No's Structure Erection completed, 78No's out of 113 Equipment Erection completed.
- 46.1 **132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (Sep - 2011)**
P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 36 No's out of 46 Foundations completed, 17No's out of 46No's Tower Erection completed.
- 47.0 **220KV Switching Station at RTSS, Gooty**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P.Chandra Reddy & Co, Gudur. All Foundations and Structures Erection completed, 36 No's out of 43 Equipment Erection completed.

- 47.1 **LILO from Gooty Switching station to Gooty RS (1.44Kms)**
P. O. issued on 23-04-2009 to M/s. Power Tech Constructions Pvt Limited, Chennai JV with M/s. P. Chandra Reddy & Co, Gudur. All Foundations completed, 7 No's out of 7 Towers Erection Completed, 1.40Kms out of 1.44Kms Stringing completed.
- 48.0 **Erection of 132KV Switching station for RTSS at Komali in Ananthapur Distrcit and Metering and Termination at RTSS, Komali (Sep - 2011)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 28No's out of 48 No's Foundations completed, 26No's out of 50No's Structure Erection completed.
- 48.1 **Erection of 132KV LILO to 132KV LILO to 132KV Switching Station at Komali from Tadipatri-Ankireddypalli 132KV Line (1.7 Kms) (Sep-2011)**
P. O. issued on 31-07-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations completed, 7 No's out of 7 Tower Erection completed, 1.66Km out of 1.675KmStringing completed.
- 49.0 **2No's 220KV Bays at Hindupur:**
P.O. issued on 10-09-2010 to M/s. Hyderabad Power Installations, Hyderabad. All Foundations and Structure Erections Completed, 34 No's out of 34 Equipment Erection Completed.
- 50.0 **Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) (Oct - 2011):**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 68No's out of 103 Foundations completed.
- 50.1 **132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (30Kms) (Oct - 2011):-**
P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 26 No's out of 100 Foundations Completed.
- 51.0 **Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms) (Sep - 2011)**
P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 11No's out of 105No's Foundations completed.
- 51.1 **132/33KV SS at Madhavaram near Mantralayam (2x16 MVA) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District (Sep - 2011)**
P.O. issued on 13-12-2010 to M/s. Uday Constructions, Kurnool JV with M/s. Swiss Tech (India) Pvt. Ltd, Secunderabad.