

**STATUS OF 220KV & 132KV TRANSMISSION SCHEMES APPROVED BY  
APERC AS ON 30/06/2013**

**VIJAYAWADA ZONE POWER TRANSMISSION SCHEMES**

**1.0 Erection of 132/33 KV SS at Addanki(July- 2013)**

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyd.Site handed over to the contractor on 30.06.2012. All Structure Foundations, Structure Erections and Equipment Erections are completed.

**1.1 Erection of 132KV DC/SC line from 132 KV SS Medarametla to 132/33 KV SS at Addanki (July -2013).**

P.O. issued on 30.01.2012 to M/s. ECI Engineering Construction Company Ltd, Hyd. 86 No.s out of 86 No.s Tower Foundations are completed. 85 No.s out of 86 No.s Tower Erections are completed. 19.462 Kms out of 22.3 Kms stringing completed.

**2.0 Erection of 132/33 KV SS at Darsi (July -2013).**

P.O.issued on 07.05.2012 to M/s. P.Chandra Reddy & Co.,Tirupathi. All structure foundations and Structure Erections are completed. 89 No.s out of 90 No.s Equipment Erections are completed.

**2.1 Erection of 132KV DC/SC line from 220 KV SS Podili to 132/33 KV SS at Darsi(July -2013).**

P.O. issued on 07.05.2012 to M/s. P.Chandra Reddy & Co.,Tirupathi. All Tower Foundations And Tower Erections are completed. 28.112 Kms out of 28.3 Kms stringing completed.

**3.0 Erection of 220KV DC Line from 220KV SS Podili to Medarmetla – Addanki ‘X’ Roads (36 Kms) (July -2013) (Lot-I)**

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 22.506 Kms out of 36Kms stringing completed.

**3.1 Erection of 220KV DC Line from Medarmetla – Addanki ‘X’ Roads to LILO Point of Tadikonda – Ongole 220KV SC Line (36 Kms) (July -2013) (Lot-II)**

P.O. issued on 24-02-2010 to M/s. Sujana Towers Ltd, Hyderabad. All Foundations and Erections are completed, 35.516 Kms out of 36Kms stringing completed.

**4.0 132KV Features at 220/33KV SS Podili (July-2013):**

P.O. issued on 25.06.2012 to M/s.Advik Builders & Consultants Pvt.Ltd.  
107 No.s out of 109 No.s Structure Foundations completed, 100No.s out of 114 Structure Erections completed. 27 No.s out of 94 Equipment Erections completed.

**5.0 Erection of 132KV DC/SC line from 220KV SS Podili to AP 13 Loc.No.80(23.36Km)(Lot-I) (Aug-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. All works are completed.

**5.1 Erection of 132KV Sub-station at Lingasamudram(Lot-II) (Sep-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd., Hyd.  
All Structure Foundations and Structure Erections are completed. 86 No.s out of 103 No.s Equipment Erections are completed.

**5.2 Erection of 132KV DC/SC line from Loc.No.81 to Lingasamudram SS (29.28Km)(Lot-II) (Aug-2013)**

P.O. issued on 16-10-2012 to M/s. Hyderabad Installations Pvt Ltd. , Hyd. All works are completed.

**6.0 Erection of 132KV Sub-station at Kesinenipalli (Sep-2013).**

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd.  
SS site handed over on 03.12.2012. Control room upto lintels completed. 63 No.s out of 80 No.s  
Structure Foundations completed.

**6.1 Erection of 132KV DC/SC line from 220 KV Markapur SS to 132KV SS at Kesinenipalli (Oct-2013).**

P.O. issued on 30-01-2013 to M/s. ECI Engineering Construction Ltd, Hyd. Profiles handed over on  
21.01.2013. Line survey under progress.D.I given for stubs on 11.02.2013.Works to be taken up.

**7.0 Erection of 132/33KV Sub-station at Rangannagudem(Dec-2013).**

P.O. issued on 21.03.2013 to M/s. IVRCL Infrastructures & Project Ltd , Hyderabad. SS layout was  
handed over to contractor on 21.03.2013.Work to be commenced.

**7.1 132KV LILO line from Gunadala–Kanumolu circuit –II (7.104Km) (Dec-2013).**

P.O. issued on 21.03.2013 to M/s. IVRCL Infrastructures & Project Ltd , Hyderabad. Approved  
Profile & Tower schedule were handed over to contractor on 21.03.2013. 6 No's out of 29 No's  
Tower foundations completed.

**8.0 Erection of 220KV DC line from Nunna-Gunadala in the same corridor of existing SC line (6.348Km)(Feb-2014).**

P.O. issued on 06-05-2013 to M/s.Bhavani Electricals,Hyderabad.Approved profile,Tower schedule  
were handed over to contractor on 15-05-2013. 3 No's out of 27 No's Tower foundations completed.

**9.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Parchur (July-2013)**

P.O. issued on 07-05-2012 to M/s. GVPR Engg Ltd, Hyderabad. Profiles issued to the contractor on  
07.05.2012. 189 No.s out of 189 No.s Tower Foundations are completed. 188 No.s out of 189 No.s  
Tower Erections are completed. 49.1 Kms out of 53.11 Kms stringing completed.

**10.0 Erection of 220KV DC Line from 400KV SS Sattenapally to 220KV SS Narsaraopet (July-2013)**

P.O. issued on 9-05-2012 to M/s. Silpha Electrification, Hyderabad Jv with M/s. Annapurna  
Constructions & Transmission, Hyd. Profiles issued to the contractor on 04.05.2012. 63 Nos out of  
68 Nos foundations completed. 42 Nos out of 68 Nos Tower Erections are completed.

**11.0 Erection of 132KV DC line from Nagarjunasagar Tail Pond to 220KV SS Rentachintla (July -2013).**

P.O. issued on 21-07-2011 to M/s. Silpha Electrification, Hyderabad. 25 No.s out of 34 No.s  
Tower Foundations completed. 24No.s out of 34 No.s Tower Erections Completed.

**12.0 Erection of 132/33KV SS at Rentapalla (2x16 MVA).**

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi.

**Commissioned on 27-06-2013**

**12.1 Erection of 132KV LILO to Rentapalla from Tadikonda-Piduralla 132KV Line(10Km)**

P.O. issued on 11-11-2011 to M/s. P.Chandra Reddy & Co.,Tirupathi.

**Commissioned on 27-06-2013**

**13.0 Erection of 132/33KV SS at Gujjanagundla (July -2013).**

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. Substation site handed over on  
12.04.2012. All Structure Foundations & Structure Erections are completed. 88 No.s out of 90 No.s  
Equipment Erections Completed.

**13.1 Erection of 132KV DC/SC line from 220/132KV SS Tadikonda (July -2013).**

P.O. issued on 24.12.2011 to M/s. P.Chandra Reddy & Co.,Tirupathi. All works are completed.

**14.0 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(20.63Km)(Lot-I) (Nov-2013)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 32 No.s out of 70 No.s Tower Foundations are completed.

**14.1 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(29.421Km) (Lot-II)(Nov-2013)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 61 No.s out of 90 No.s Tower Foundations are completed.

**14.2 Erection of 220KV DC line from 400KV Manubolu SS to 220KV SS Sullurpeta(18.069Km) (Lot-III) (Nov-2013)**

P.O. issued on 16.02.2013 to M/s. P.Chandra Reddy & Co., Tirupati. Check survey under progress. 43 No.s out of 60 No.s Tower Foundations are completed.

**14.3 Erection of 2 Nos 220KV Fedder Bays at 220KV SS Sullurpeta.(Nov-2013).**

P.O issued on 16.02.2013 to M/s Maheaja Constructions,Hyd. 32 No's out of 34 No's structure Foundations are completed.

**14.4. Erection of 2 Nos 220KV Feeder Bays at 400KV SS Manubolu.(Nov-2013).**

P.O issued on 16.02.2013 to M/s Maheaja Constructions,Hyd. 48 No's out of 58 No's structure Foundations are completed.

**VISAKHAPATNAM ZONE POWER TRANSMISSION SCHEMES**

**1.0 Erection of Narsipatnam 132KV SS (Aug -2013)**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 80 Nos out of 80 No.s structure foundations completed. 68 No's out of 98No.s Structure Erections Completed. 63 No's out of 104No.s Equipment Erections Completed.

**1.1 132KV DC/SC line from Loc.no.45 of My Home Cements to 132KV Narsipatnam SS(Aug -2013).**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. 64 No.s out of 108 No.s Tower foundations completed. 46 No.s out of 108 No.s Tower Erections completed.

**1.2 132KV DC/SC line 2<sup>nd</sup> ckt stringing from Koruprolu SS to Loc.no.45 of My Home Cements (Aug -2013).**

P.O. issued on 25-07-2011 to M/s. Aster Pvt. Ltd. Stringing 11.232 Kms out of 12.056 Kms is completed.

**2.0 Erection of 132 kV DC line from Brandix SS to M/s.Bark (July-13).**

P.O Issued on Dt.13.06.2012 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower foundations and Erections are completed. Stringing 4.35 Kms out of 4.42 is completed.

**3.0 Erection of 132/33 KV SS at Malkapuram (Oct-13).**

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. APEPDCL control room dismantled. Approved revise layout handed over to contractor on 02.01.213. Gravel filling in control room is under progress & compound wall footings, control room grade beam concreting completed. 11 No's out of 90 No.s structure foundations completed.

**3.1 Erection of 132KV features at Gangavaramport SS(Oct -13).**

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. All Structure foundations completed. 55 No.s out of 58 No.s Structure Erections completed. 31 No.s out of 47 No.s Equipment Erections completed

**3.2 Erection of 132 kV DC/SCline from Gangavaramport SS to Malkapuram SS.( Oct -13).**

P.O Issued on Dt.09.05.2012 to M/s.Amar Raja Power Systems Ltd JV with M/s.RR Durafabs. 16 No.s out of 55 No.s Tower Foundations completed. 5 No.s out of 55 No.s Tower Erections Completed.

**4.0 Erection of 132/33 KV PASS(Hybrid GIS) SS at Pedawaltair, Vizag.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Site handed over by APEPDCL Authorities recently. Layout is under preparation.

**4.1 Erection of 132KV OH line from Dairy farm SS to tapping of UG cable.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Route approval accorded. Work to be Taken up. Check survey completed.

**4.2 Erection of 132KV UG cable from tapping point of OH line to Pedawaltair SS.**

P.O Issued on Dt.30.08.2012 to M/s.Rahul Cables, Mumbai. Cable Route approval accorded on 01.01.2013. D.O letter addressed from CMD/APTransco to the Commssioner for revision of road cutting restoration charges.

**5.0 Erection of 220 KV Switching Station at Appannadorapalem, Kothavalasa .(Aug-13).**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd., Control Room 137 No.s out of 144 No.s Structure foundations completed. 64 No.s out of 144 No.s Structure Erections completed.

**5.1 Erection of 220 kV DC line from ADR Palem Switching Station to Bheemsingh Village (Reach-I) for the proposed 220 kV SS Bobbili in Vizianagaram(Dist).( Aug -13).**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Projects Ltd. 73 No.s out of 84 No.s Tower foundations completed. 63 No.s out of 84 No.s Tower Erections completed.

**6.0 Erection of 220 kV DC line from Bheemsing (V) to Champa River (Reach-2) for the proposed 220/132 kV SS at Bobbili in Vizianagaram District .( Aug -13)**

P.O. Issued on Dt.11-10-2011 to M/s.Haigreeva Infratech Project Ltd. 89 No.s out of 91 No.s Tower foundations completed. 38 No.s out of 91 No.s Tower Erections completed.

**7.0 Erection of 220 kV DC line from Champa River to Bobbili Growth Centre for the proposed 220/132 kV SS at Bobbili (Reach-III) (Aug-13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 79 No.s out of 93 No.s Tower foundations completed.

**7.1 Erection of 220/ 132 kV Substation at APIIC Growth Centre, Bobbili,Vizianagaram(Dist.) (Aug -13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 11 No's out of 233 No's structure foundations completed.

**8.0 Erection of 220 kV DC line from 220 kV Garividi SS to proposed 220/132 kV SS at Bobbili. (Aug -13)**

P.O. Issued on Dt.11-10-2011 to M/s.Variegate Projects Pvt.Ltd., JV with M/s.PVR Constructions. 84 No.s out of 125 No.s Tower foundations completed.

**9.0 Erection of 132KV SS at Kothapeta (1x31.5 MVA) (July - 2013).**

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Structure Foundations, Structure Erections and Equipment Erections are completed. Cable laying, terminations and wall paneling for bay kiosks are completed. Laying of CC road, fixing of chequered plates on cable duct in side control room and etc, works are to be completed by the contractor.

**9.1 Erection of 132KV LILO of 132KV Amalapuram – Ramachandrapuram to Kothapeta SS (14.8Kms) (July-2013) .**

P.O. issued on 29-07-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyderabad. All Foundations, Tower Erections and stringing are completed.

**10.0 Erection of Pratapnagar 132KV SS (July - 2013)**

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. All works are completed. Cable terminations works are completed. CC road, metal spreading, fixing of chequered plates on cable duct in control room, final coating of painting, etc works, and commissioning of breakers works are to be taken up by the contractor.

**10.1 132KV LILO line to Pratapnagar SS from 132KV Kakinada – Yanam line (July – 2013)**

P.O. issued on 28-06-2011 to M/s. RK Automation Pvt. Ltd. 6 Nos. out of 6 No.s Tower Foundations Completed, 3No.s out of 6Nos Tower Erections completed. Addressed to the contractor to speed up the works.

**11.0 Erection of 132 KV Pitapuram SS (July – 2013)**

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. 93 No's out of 96 No's Structure Foundations completed, 125 Nos out of 125 Nos Structure Erections completed. 102 No's out of 112 No's Equipment Erections completed.

**11.1 132 KV LILO of 132 KV Peddapuram-Brandix to proposed Pitapuram SS**

P.O. Issued on 10-10-2011 to M/s. Sriman Constructions. All works are completed.

**12.0 Erection of 132 KV Biccavolu SS and connected 132 Kv Bay Extension works at 220 Kv Samalkota SS (Dec-2013).**

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 88 No's out of 98 No's Structure Foundations completed. 31 Nos out of 131 Nos Structure Erections completed

**12.1 Erection of 132KV DC/SC line from 220KV Samalkota SS to Proposed Biccavolu SS (Dec -2013).**

P.O. Issued on 11-10-2011 to M/s. Sriman Constructions. 6No's out of 50 No's Tower foundations completed.

**13.0 3<sup>rd</sup> conductor stringing on 132KV Peddapuram – Samalkota RTS Line (July – 2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. All Tower foundations are completed. 7.0 Km out of 8.0 Km stringing completed.

**13.1 Erection of 3 No's 132KV Bays at Samlakota SS & Peddapuram SS (July – 2013).**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Bay charged at 220KV Samalakota SS. Bay works at Pedddapuram SS & 220KV SS Samalkota are completed.

**14.0 Erection of 132KV Penugonda SS (2x16 MVA) (June – 2013)**

P.O. issued on 04-01-11 to M/s. Annapurna Constructions & Transmission. All Structure Foundations, Structure Erections and Equipment Erections completed.

**14.1 Erection of 132KV LILO of 132KV Nidadavolu – Bhimavaram to 132KV Penugonda SS (8 Km)**

P.O.issued on 04-01-2011 to M/s. Annapurna Constructions & Transmission.All Tower Foundations Tower Erections and stringing are completed.

**15.0 2<sup>nd</sup> Ckt Stringing of 132KV Nidadavolu – Saggonda including Erection of 7Kms 132KV Line (35Kms) (July - 2013)**

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. 21 No's out of 22 No's Tower Foundations completed, 19No's out of 22 No's Tower Erections Completed, 28.8 Kms out of 35 Kms Stringing completed. Court case was pending at Loc. No.9. Notice issued to the contractor to completed the works. Harvesting of Paddy is cleared.

**15.1 132KV Bays at Nidadavolu & Saggonda(July - 2013)**

P.O. issued on 04-08-2010 to M/s. R R Durafabs Pvt Ltd JV with M/s. Advik Builders, Hyd. All works completed, Equipment earthing, jumpering, Cable laying, terminations and site levelling are to be taken up by the contractor.

**16.0 2<sup>nd</sup> CKT stringing on 132KV Bhimavaram – Narasapur Line (July -2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. 23.0 Kms out of 25 Kms Stringing completed. Approval was accorded for laying 1No. in line NB tower between Loc. 9 & 10. The foundation drawing is to be approved from civil wing. Stringing works held up at Loc.No.7-13 due to existing of Poultry farm underneath 2<sup>nd</sup> circuit stringing.

**16.1 Erection of 132KV Bay at Bhimavaram (July -2013)**

P.O. issued on 16-07-2011 to M/s. K. Ramachandra Rao Tr & Proj Ltd. Bay works are completed.

**KADAPA ZONE POWER TRANSMISSION SCHEMES**

**1.0 220KV DC Line from Pulivendula to Hindupur to (Lot-I) (41 Kms) (Sep-2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 120 No's out of 133 Foundations Completed, 107 No's out of 133 No.s Towers Erection completed.

**1.1 220KV DC Line from Pulivendula to Hindupur (Lot-II) (42.45 Kms) (Sep -2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd All Foundations and Towers Erections are Completed, 30.45 Kms out of 42.45 Kms stringing completed.

**1.2 220KV DC Line from Pulivendula to Hindupur (Lot-III) (43 Kms) (Sep -2013)**

P.O. issued on 15-06-2010 to M/s. Kotagi Structures, Hyd JV with M/s. Aditya Transmissions Ltd,Hyd 111 No's out of 127 No.s Foundations completed, 98 No's out of 127 No.s Towers Erection completed.

**2.0 220KV SS at Rachagunneri in Chittoor District (2x100 MVA) (July -2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations, Structure Erections and Equipment Erection are completed. 90% Earthing work completed, cable duct works are under progress,Compound wall work completed,PTR received for erection and MRT works are pending.

**2.1 220KV LILO Line to proposed Rachagunneri 220KV SS from Manubolu– Renigunta 220KV DC Line (2.4Kms) (July -2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations completed, 5 No's out of 7 No.s Towers Erection completed and 0.6Kms out of 1.0Kms Stringing completed. 2 No.s inline towers are to be erected under LC.

**2.2 132KV DC/SC Line from proposed Rachagunneri 220KV SS to 220KV Renigunta SS (17.5 Kms) (July -2013)**

P.O. issued on 02-08-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. 69 No's out of 69 Foundations completed, 66 No's out of 69 No.s Tower Erections completed and 11.19Km out of 17Kms stringing completed.

**3.0 2<sup>nd</sup> Circuit Stringing from 220KV Pulivendula SS to 132 KV Pulivendula SS(July - 2013)**

P.O. issued on 29.02.2012 to M/s.Silpha Electrification, Hyderabad. Line profile handed over on 6.11.2011. 14.0 Kms out of 14 Kms stringing completed.

**3.1 1 No. 132 KV Bay at 132 KV SS Pulivendula SS (July - 2013).**

P.O. issued on 29.02.2012 to M/s.Silpha Electrification, Hyderabad. Site handed over on 5.11.2011 All Structure Foundations and Structure's Erection Completed.

**4.0 Erection of 132KV SS at Duvvur.(Jan-2014)**

P.O. issued on 31-01-2013 to M/s. GVPR Constructions. 46 No.s out of 81 No.s Structure Foundations completed.

**4.1 132KV DC/SC Line from Proddatur to Prop.Duvvur SS(21Km) and 2<sup>nd</sup> CKT stringing from Proddatur to Loc.No.29(8.5Km) (Jan - 2014)**

P.O. issued on 31-01-2013 to M/s. GVPR Constructions. 45 No.s out of 76 No.s Tower foundations completed.

**5.0 Extension of 132KV Power Supply to 132KV RTSS Cherlopalli(6MVA)(Jan - 2014).**

P.O. issued on 31-01-2013 to M/s. DJ Constructions, Hyd. 50 No.s out of 67 No.s Tower foundations completed.

**6.0 132KV Sub-station at Mudigedu in Kurnool District (1x16+1x31.5MVA) (July- 2013)**

P.O. Issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. All Foundations and Structure Erections completed, 103 No's out of 113 Equipment Erection completed. 10/16MVA PTR Reached . Filtration works to be takenup.

**6.1 132KV DC/SC Line from existing 132KV SS Banaganapally to proposed 132KV SS at Mudigedu (14Kms) (July - 2013)**

P.O. issued on 18-10-2010 to M/s. Sree Geetanjali Constructions, Hyderabad. 45 No's out of 46 Foundations completed, 45 No's out of 46 No's Tower Erection completed. 10.586 Kms out of 13.24 Kms Stringing completed. Court stay order issued for Loc.no.2 on 23.06.12.Stay to be vacated.

**7.0 132/33KV SS at Madhavaram near Mantralayam (2x16 MVA ) and 1No. 132KV Bay at 132KV Yemmiganur SS in Kurnool District**

**Contract order cancelled. Tenders are being called at fresh. Tenders uploaded by 1<sup>st</sup> week of July**

**7.1 Erection of 132KV DC/SC Line from Yemmiganur SS to the proposed 132KV SS Madhavaram near Mantralayam (27Kms)**

P.O. issued on 22-07-2010 to M/s. Silpha Electrification. 16No's out of 105No's Foundations Completed, 5 No.s out of 105 No.s Towers Erection completed.

Notice issued to contractor. Contractor represented that he will take up the work from Nov' 13 in view of advanced monsson and assured for completion of line work before the completion of 132KV SS.

**8.0 Erection of 132KV SS at Tanakallu in Ananthapur District (2x16 MVA) and 132 KV Bay at Kadri 132 Kv SS (July-2013).**

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Foundations, Structure Erections and Equipment Erections are completed.

**8.1 132KV DC/SC Line from 132KV SS Tanakallu to 132KV Kadiri SS (33Kms) (July-2013).**

P.O. issued on 16-09-2010 to M/s. Blue Star Ltd JV with M/s. Bhavani Electricals, Hyd. All Tower Foundations Completed, 98 No.s out of 99 No.s Tower Erections completed. 28 Kms out of 30 Kms Stringing completed.

**9.0 132 KV 2<sup>nd</sup> Circuit Stringing of Thumukunta to Hindupur 132KV DC/SC line (23 KM) (July-2013)**

P.O. issued on 30.06.12 to M/s.Silpha Electrification, Hyd. Work under progress. Notice issued to the Contractor on poor progress.

**10.0 Erection of 132/33KV SS at Obulapuram and 1No. bay at 132KV SS Rayadurg (Aug-2013).**

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Levelling of site completed. Basement provided for compound wall. P.O with revised rates issued.

**10.1 132KV DC/SC Line from 132KV SS Rayadurg (Aug-2013).**

P.O. issued on 29.11.2012 to M/s. R.R.Durafabs Pvt.Ltd. Tower profiles handed over on 23.08.2012. Check survey under progress.

**CHIEF ENGINEER,  
CONSTRUCTION-II.**